

WA-13A - WA-13A - Delay Event between 28-Jul-17 to 22-Sep-17

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish							2018									
									Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
WA-13A - Delay Event between 28-Jul-17 to 22-Sep-17		577	361	17-Nov-16	31-Jan-18	29-Nov-16A	22-Sep-18	-200																
DELAY EVENT		298	57			29-Nov-16A	22-Sep-17																	
Delay in finailizing engienering - distance betw Concrete pipe and Metal Pipe		298	57			29-Nov-16A	22-Sep-17																	
DE30-1010	Delay in finalizing engienering - distance betw Concrete pipe and Metal Pipe	298	57			29-Nov-16A	22-Sep-17																	
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	22-Sep-18	22-Sep-18	-200																
PROJECT WIDE/GENERAL - AREA 000		0	0	31-Jan-18	31-Jan-18	22-Sep-18	22-Sep-18	-200																
MILESTONE		0	0	31-Jan-18	31-Jan-18	22-Sep-18	22-Sep-18	-200																
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	22-Sep-18	22-Sep-18	-200																
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		22-Sep-18*	-200																
CONSTRUCTION/PRE-COMM		577	361	17-Nov-16	31-Jan-18	06-Dec-16A	22-Sep-18	-200																
EXPORT OIL FACILITY - AREA 621		546	330	17-Nov-16	25-Dec-17	06-Dec-16A	16-Aug-18	-201																
NEW STORAGE TANKS		546	330	17-Nov-16	25-Dec-17	06-Dec-16A	16-Aug-18	-201																
PIPING		265	265	19-Feb-17	25-Dec-17	11-Oct-17	16-Aug-18	-201																
EOF: UG Piping works		239	239	19-Feb-17	25-Nov-17	11-Oct-17	17-Jul-18	-201																
EOF: UG Piping works for Metallic (SS/SDSS)		239	239	19-Feb-17	25-Nov-17	11-Oct-17	17-Jul-18	-201																
2AI101PI01000-08040	EOF:Installation of pipes	225	225	19-Feb-17	08-Nov-17	11-Oct-17	01-Jul-18	-201																
2AI101PI01000-08045	EOF:Alignment/Fit-up	225	225	23-Feb-17	13-Nov-17	16-Oct-17	05-Jul-18	-201																
2AI101PI01000-08046	EOF:Welding/Bolting of Pipes	215	215	13-Mar-17	19-Nov-17	02-Nov-17	11-Jul-18	-201																
2AI101PI01000-08050	EOF:NDE/PWHT/QC Checks of Pipes	210	210	25-Mar-17	25-Nov-17	14-Nov-17	17-Jul-18	-201																
EOF: Hydrotesting		21	21	30-Nov-17	25-Dec-17	23-Jul-18	16-Aug-18	-201																
EOF: Pressure testing for Metallic (SS/SDSS)		21	21	30-Nov-17	25-Dec-17	23-Jul-18	16-Aug-18	-201																
2AI101PI01300-08020	EOF:Testpack preparation & Ready for Test	5	5	30-Nov-17	06-Dec-17	23-Jul-18	29-Jul-18	-201																
2AI101PI01300-08021	EOF:Pressure testing & Approval	18	18	02-Dec-17	23-Dec-17	24-Jul-18	14-Aug-18	-201																
2AI101PI01300-08025	EOF:Reinstatement	12	12	10-Dec-17	24-Dec-17	01-Aug-18	15-Aug-18	-201																
2AI101PI01300-08026	EOF:Flange management	12	12	11-Dec-17	25-Dec-17	02-Aug-18	16-Aug-18	-201																
CIVIL / STRUCTURAL / ARCHITECTURAL		248	187	17-Nov-16	02-Sep-17	06-Dec-16A	04-Mar-18	-156																
MISCELLANEOUS CIVIL WORKS		248	187	17-Nov-16	02-Sep-17	06-Dec-16A	04-Mar-18	-156																
EOF: UG Trench and Other Civil Works		248	187	17-Nov-16	02-Sep-17	06-Dec-16A	04-Mar-18	-156																
EOF: Pipe Trench		248	187	17-Nov-16	02-Sep-17	06-Dec-16A	04-Mar-18	-156																
2AI101CV18400-0804	EOF: Bedding (incl. clean sand layer)	248	187	17-Nov-16	02-Sep-17	06-Dec-16A	04-Mar-18	-156																
EOF:Pipe Trench - Other Lines		70	17	29-Nov-16	19-Feb-17	06-Dec-16A	11-Oct-17	-201																
2AI101CV18400-080	EOF: Bedding (incl. clean sand layer)	70	17	29-Nov-16	19-Feb-17	06-Dec-16A	11-Oct-17	-201																
PRE-COMMISSIONING: EXPORT OIL FACILITY - AREA 621		31	31	26-Dec-17	31-Jan-18	16-Aug-18	22-Sep-18	-200																
EOF -PROCESS System		31	31	26-Dec-17	31-Jan-18	16-Aug-18	22-Sep-18	-200																
EOF/COCC: Liquidation of pre-comm punch points ('B' items)		31	31	26-Dec-17	31-Jan-18	16-Aug-18	22-Sep-18	-200																
2AI133PC01500	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	16-Aug-18	22-Sep-18	-200																
2AI133PC01500-08000	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	16-Aug-18	22-Sep-18	-200																
MECHANICAL COMPLETION		26	26	26-Nov-17	26-Dec-17	17-Jul-18	16-Aug-18	-200																
LIQUIDATION of 'A' PUNCH ITEMS		26	26	26-Nov-17	26-Dec-17	17-Jul-18	16-Aug-18	-200																
EOF - Liquidation of construction punch points ('A' items)		26	26	26-Nov-17	26-Dec-17	17-Jul-18	16-Aug-18	-200																
2AI000GE00300-08005	EOF - Liquidation of construction punch points ('A' items)	26	26	26-Nov-17	26-Dec-17	17-Jul-18	16-Aug-18	-200																

Summary Critical activity Critical milestone (New Bar) Delay bar Delay Summary
Remaining Milestone Baseline Baseline Event milestone