

WA-09A - WA-09A - Delay Event between 25-Nov-16 to 27-Jan-17

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2017												2018											
									Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul			
WA-09A - Delay Event between 25-Nov-16 to 27-Jan-17		679	498	14-Apr-16	31-Jan-18	14-Apr-16A	30-Jun-18	-127																								
DELAY EVENT		289	64			14-Apr-16A	27-Jan-17																									
Delay due to Area Clearence Sub-contractor obstruction VO revised drawings in COCC area		289	64			14-Apr-16A	27-Jan-17																									
DE34-1060	Delay in Grading cutting stockpiling	289	64			14-Apr-16A	27-Jan-17																									
PROJECT MANAGEMENT		27	27	31-Dec-17	31-Jan-18	29-May-18	30-Jun-18	-128																								
PROJECT WIDE/GENERAL - AREA 000		27	27	31-Dec-17	31-Jan-18	29-May-18	30-Jun-18	-128																								
MILESTONE		27	27	31-Dec-17	31-Jan-18	29-May-18	30-Jun-18	-128																								
Contractual Milestone		27	27	31-Dec-17	31-Jan-18	29-May-18	30-Jun-18	-128																								
2AG000M100100-08015	Mechanical Completion Certificate (MCC) for MEI Works	0	0		31-Dec-17		29-May-18*	-127																								
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		30-Jun-18*	-128																								
CONSTRUCTION/PRE-COMM		679	444	14-Apr-16	31-Jan-18	01-Sep-16A	30-Jun-18	-127																								
CRUDE OIL CONTROL CENTER (COCC) - AREA 621		652	417	14-Apr-16	24-Aug-17	01-Sep-16A	29-May-18	-237																								
BUILDINGS - COCC		652	417	14-Apr-16	24-Aug-17	01-Sep-16A	29-May-18	-237																								
COCC :SITE PREPARATION		300	87	14-Apr-16	04-Aug-16	01-Sep-16A	09-May-17	-237																								
COCC : Site preparation		300	87	14-Apr-16	04-Aug-16	01-Sep-16A	09-May-17	-237																								
COCC : Site preparation (Including COCC Building,Carparking & Subsataion)		300	87	14-Apr-16	04-Aug-16	01-Sep-16A	09-May-17	-237																								
2AI141CV01000-0802I	COCC : Grading, Cutting & Stockpiling	65	65	14-Apr-16	29-Jun-16	28-Jan-17	12-Apr-17	-245																								
2AI141CV01000-0802I	COCC : Grading, Filling & Compaction	85	77	25-Apr-16	04-Aug-16	01-Sep-16A	09-May-17	-237																								
CIVIL / STRUCTURAL / ARCHITECTURAL		70	70	04-Jun-17	24-Aug-17	08-Mar-18	29-May-18	-237																								
ROADS & PAVING		70	70	04-Jun-17	24-Aug-17	08-Mar-18	29-May-18	-237																								
COCC :Roads, Crossing & Paving Works		70	70	04-Jun-17	24-Aug-17	08-Mar-18	29-May-18	-237																								
COCC:Paving Works		70	70	04-Jun-17	24-Aug-17	08-Mar-18	29-May-18	-237																								
2AI102CV01600-0814	COCC:Paving Work	70	70	04-Jun-17	24-Aug-17	08-Mar-18	29-May-18	-237																								
Car Park Shelter		260	260	04-Aug-16	04-Jun-17	09-May-17	08-Mar-18	-237																								
COCC : Construct Car Shelter Foundation & Miscellaneous Shelter Foundation		134	134	04-Aug-16	08-Jan-17	09-May-17	12-Oct-17	-237																								
2AI133CV99400-08000	COCC: Excavation & Subgrade	75	75	04-Aug-16	31-Oct-16	09-May-17	05-Aug-17	-237																								
2AI133CV99400-08005	COCC: Blinding/PCC for Fnd	58	58	30-Aug-16	06-Nov-16	04-Jun-17	10-Aug-17	-237																								
2AI133CV99400-08010	COCC: Rebar, Formwork for Footing	72	72	03-Sep-16	26-Nov-16	07-Jun-17	30-Aug-17	-237																								
2AI133CV99400-08011	COCC:Concrete Pouring for Footing	48	48	06-Oct-16	01-Dec-16	11-Jul-17	05-Sep-17	-237																								
2AI133CV99400-08015	COCC: Rebar, Formwork & Install Embedments for Pedestal	62	62	11-Oct-16	22-Dec-16	16-Jul-17	26-Sep-17	-237																								
2AI133CV99400-08016	COCC:Concrete Pouring for Pedestal	51	51	29-Oct-16	27-Dec-16	02-Aug-17	01-Oct-17	-237																								
2AI133CV99400-08020	COCC: Concrete Potection for Fnd	45	45	10-Nov-16	02-Jan-17	15-Aug-17	07-Oct-17	-237																								
2AI133CV99400-08025	COCC: Backfilling & Compaction for Fnd	39	39	23-Nov-16	08-Jan-17	28-Aug-17	12-Oct-17	-237																								
COCC : Car Shelter Erection & Miscellaneous Shelter		121	121	14-Jan-17	04-Jun-17	18-Oct-17	08-Mar-18	-237																								
2AI133CV99500-08000	COCC: Installation of Main steel structure	109	109	14-Jan-17	21-May-17	18-Oct-17	22-Feb-18	-237																								
2AI133CV99500-08005	COCC:AlignmentWelding/Bolting for Shelter	102	102	25-Jan-17	24-May-17	30-Oct-17	26-Feb-18	-237																								
2AI133CV99500-08006	COCC:Torque Bolts	102	102	31-Jan-17	30-May-17	05-Nov-17	04-Mar-18	-237																								
2AI133CV99500-08010	COCC: Grouting of Shelter	98	98	09-Feb-17	04-Jun-17	14-Nov-17	08-Mar-18	-237																								
MECHANICAL COMPLETION		27	27	31-Dec-17	31-Jan-18	29-May-18	30-Jun-18	-127																								
MECHANICAL COMPLETION CERTIFICATE		27	27	31-Dec-17	31-Jan-18	29-May-18	30-Jun-18	-127																								
Portion2 : EOF Mechanical Completion Certificate - Submission to Company &Approval by Company		27	27	31-Dec-17	31-Jan-18	29-May-18	30-Jun-18	-127																								
2AI000GE01300	Portion2 : EOF Mechanical Completion Certificate - Submission to Company &Appr	27	27	31-Dec-17	31-Jan-18	29-May-18	30-Jun-18	-127																								
2AI000GE01300-08000	Portion2 : EOF Mechanical Completion Certificate - Submission to Company &Appr	27	27	31-Dec-17	31-Jan-18	29-May-18	30-Jun-18	-127																								
CONSTRUCTION COMPLETION		0	0	31-Jan-18	31-Jan-18	30-Jun-18	30-Jun-18	-127																								

WA-09A - WA-09A - Delay Event between 25-Nov-16 to 27-Jan-17

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish																												
									2017												2018															
									Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul							
	CONSTRUCTION COMPLETION CERTIFICATE	0	0	31-Jan-18	31-Jan-18	30-Jun-18	30-Jun-18	-127																												
	Portion2 : EOF Construction Completion Certificate - Submission to Company & Approval by Company	0	0	31-Jan-18	31-Jan-18	30-Jun-18	30-Jun-18	-127																												
	2AI000PC00300	0	0	31-Jan-18	31-Jan-18	30-Jun-18	30-Jun-18	-127																												
	2AI000PC00300-08000	0	0		31-Jan-18		30-Jun-18	-127																												

Page 2 of 2

TASK filter: Longest Path.