

WA-11B - WA-11B - Progress Update as of 26-May-17

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2017												2018						
									May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	g			
WA-11B - Progress Update as of 26-May-17		634	354	03-Jul-16	31-Jan-18	10-May-16 A	14-Jul-18	-139																			
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	14-Jul-18	14-Jul-18	-140																			
PROJECT WIDE/GENERAL - AREA 000		0	0	31-Jan-18	31-Jan-18	14-Jul-18	14-Jul-18	-140																			
MILESTONE		0	0	31-Jan-18	31-Jan-18	14-Jul-18	14-Jul-18	-140																			
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	14-Jul-18	14-Jul-18	-140																			
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		14-Jul-18*	-140																			
ENGINEERING BY PIL		4	2	03-Jul-16	09-Jul-16	10-May-16 A	29-May-17	-278																			
ENGINEERING (EXPORT OIL FACILITY - AREA 621 -(100)		4	2	03-Jul-16	09-Jul-16	10-May-16 A	29-May-17	-278																			
ENGINEERING INPUTS FROM PIL		4	2	03-Jul-16	09-Jul-16	10-May-16 A	29-May-17	-278																			
CIVIL / STRUCTURAL / ARCHITECTURAL		4	2	03-Jul-16	09-Jul-16	10-May-16 A	29-May-17	-278																			
EOF - TRENCHES & ROAD CROSSINGS DRAWINGS		4	2	03-Jul-16	09-Jul-16	10-May-16 A	29-May-17	-278																			
2AE100CV02400-0811C	EOF:AFC Drawing for Pipe & Cable trench at new Tank Area	4	2	03-Jul-16	09-Jul-16	10-May-16 A	29-May-17	-278																			
CONSTRUCTION/PRE-COMM		520	354	14-Nov-16	31-Jan-18	17-Nov-16 A	14-Jul-18	-139																			
EXPORT OIL FACILITY - AREA 621		489	323	14-Nov-16	25-Dec-17	17-Nov-16 A	07-Jun-18	-141																			
NEW STORAGE TANKS		489	323	14-Nov-16	25-Dec-17	17-Nov-16 A	07-Jun-18	-141																			
PIPING		265	265	19-Feb-17	25-Dec-17	02-Aug-17	07-Jun-18	-141																			
EOF: UG Piping works		239	239	19-Feb-17	25-Nov-17	02-Aug-17	08-May-18	-141																			
EOF: UG Piping works for Metallic (SS/SDSS)		239	239	19-Feb-17	25-Nov-17	02-Aug-17	08-May-18	-141																			
2AI101PI01000-08040	EOF:Installation of pipes	225	225	19-Feb-17	08-Nov-17	02-Aug-17	22-Apr-18	-141																			
2AI101PI01000-08045	EOF:Alignment/Fit-up	225	225	23-Feb-17	13-Nov-17	07-Aug-17	26-Apr-18	-141																			
2AI101PI01000-08046	EOF:Welding/Bolting of Pipes	215	215	13-Mar-17	19-Nov-17	24-Aug-17	02-May-18	-141																			
2AI101PI01000-08050	EOF:NDE/PWHT/QC Checks of Pipes	210	210	25-Mar-17	25-Nov-17	05-Sep-17	08-May-18	-141																			
EOF: Hydrotesting		21	21	30-Nov-17	25-Dec-17	14-May-18	07-Jun-18	-141																			
EOF: Pressure testing for Metallic (SS/SDSS)		21	21	30-Nov-17	25-Dec-17	14-May-18	07-Jun-18	-141																			
2AI101PI01300-08020	EOF:Testpack preparation & Ready for Test	5	5	30-Nov-17	06-Dec-17	14-May-18	20-May-18	-141																			
2AI101PI01300-08021	EOF:Pressure testing & Approval	18	18	02-Dec-17	23-Dec-17	15-May-18	05-Jun-18	-141																			
2AI101PI01300-08025	EOF:Reinstatement	12	12	10-Dec-17	24-Dec-17	23-May-18	06-Jun-18	-141																			
2AI101PI01300-08026	EOF:Flange management	12	12	11-Dec-17	25-Dec-17	24-May-18	07-Jun-18	-141																			
CIVIL / STRUCTURAL / ARCHITECTURAL		251	141	14-Nov-16	02-Sep-17	17-Nov-16 A	07-Nov-17	-56																			
MISCELLANEOUS CIVIL WORKS		251	141	14-Nov-16	02-Sep-17	17-Nov-16 A	07-Nov-17	-56																			
EOF: UG Trench and Other Civil Works		251	141	14-Nov-16	02-Sep-17	17-Nov-16 A	07-Nov-17	-56																			
EOF: Pipe Trench		251	141	14-Nov-16	02-Sep-17	17-Nov-16 A	07-Nov-17	-56																			
2AI101CV18400-080C	EOF:Survey Marking, Excavation (Hand/Machine) & Disposal of Unsuitable Material	248	127	14-Nov-16	29-Aug-17	17-Nov-16 A	22-Oct-17	-45																			
2AI101CV18400-080C	EOF: Bedding (incl. clean sand layer)	248	141	17-Nov-16	02-Sep-17	06-Dec-16 A	07-Nov-17	-56																			
EOF:Pipe Trench - Other Lines		78	36	20-Nov-16	19-Feb-17	17-Nov-16 A	02-Aug-17	-141																			
2AI101CV18400-08C	EOF:Survey Marking, Excavation (Hand/Machine) & Disposal of Unsuitable Material	75	33	20-Nov-16	15-Feb-17	17-Nov-16 A	30-Jul-17	-141																			
2AI101CV18400-08C	EOF: Bedding (incl. clean sand layer)	70	35	29-Nov-16	19-Feb-17	06-Dec-16 A	02-Aug-17	-141																			
PRE-COMMISSIONING: EXPORT OIL FACILITY - AREA 621		31	31	26-Dec-17	31-Jan-18	07-Jun-18	14-Jul-18	-139																			
EOF -PROCESS System		31	31	26-Dec-17	31-Jan-18	07-Jun-18	14-Jul-18	-139																			
EOF/COCC: Liquidation of pre-comm punch points ('B' items)		31	31	26-Dec-17	31-Jan-18	07-Jun-18	14-Jul-18	-139																			
2AI133PC01500	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	07-Jun-18	14-Jul-18	-139																			
2AI133PC01500-08000	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	07-Jun-18	14-Jul-18	-139																			
MECHANICAL COMPLETION		26	26	26-Nov-17	26-Dec-17	08-May-18	07-Jun-18	-139																			
LIQUIDATION of 'A' PUNCH ITEMS		26	26	26-Nov-17	26-Dec-17	08-May-18	07-Jun-18	-139																			
EOF - Liquidation of construction punch points ('A' items)		26	26	26-Nov-17	26-Dec-17	08-May-18	07-Jun-18	-139																			
2AI000GE00300-08005	EOF - Liquidation of construction punch points ('A' items)	26	26	26-Nov-17	26-Dec-17	08-May-18	07-Jun-18	-139																			

Summary Critical activity Critical milestone (New Bar) Delay bar Delay Summary
Remaining Milestone Baseline Baseline Event milestone