

WA-21B - WA-21B - Progress Update as of 25-Jan-19

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2019													
									Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
WA-21B - Progress Update as of 25-Jan-19				680	275	19-Sep-16	31-Jan-18	23-Nov-16A	11-Dec-19	-582												
DELAY EVENT				794	1			23-Nov-16A	25-Jan-19													
Delay in Delivery of UG Piping/Cabling Material				794	1			23-Nov-16A	25-Jan-19													
DE33-1000	Delay in Delivery of UG Piping/Cabling Material	794	1			23-Nov-16A	25-Jan-19															
PROJECT MANAGEMENT				0	0	31-Jan-18	31-Jan-18	11-Dec-19	11-Dec-19	-582												
PROJECT WIDE/GENERAL - AREA 000				0	0	31-Jan-18	31-Jan-18	11-Dec-19	11-Dec-19	-582												
MILESTONE				0	0	31-Jan-18	31-Jan-18	11-Dec-19	11-Dec-19	-582												
Contractual Milestone				0	0	31-Jan-18	31-Jan-18	11-Dec-19	11-Dec-19	-582												
2AG000M100100-08020	Construction Completion /SubcontractMechancial Completion for MEI Works	0	0		31-Jan-18		11-Dec-19*	-582														
CONSTRUCTION/PRE-COMM				275	275	19-Sep-16	10-Oct-17	26-Jan-19	11-Dec-19	-680												
EXPORT OIL FACILITY - AREA 621				275	275	19-Sep-16	10-Oct-17	26-Jan-19	11-Dec-19	-680												
OTHER WORKS - EOF				275	275	19-Sep-16	10-Oct-17	26-Jan-19	11-Dec-19	-680												
CIVIL / STRUCTURAL / ARCHITECTURAL				275	275	19-Sep-16	10-Oct-17	26-Jan-19	11-Dec-19	-680												
ROADS & PAVING				275	275	19-Sep-16	10-Oct-17	26-Jan-19	11-Dec-19	-680												
EOF: Roads, Crossing & Paving Works				275	275	19-Sep-16	10-Oct-17	26-Jan-19	11-Dec-19	-680												
2AI103CV19100	EOF: Roads, Crossing & Paving Works	275	275	19-Sep-16	10-Oct-17	26-Jan-19	11-Dec-19	-680														
EOF:Asphalt Road Work				275	275	23-Nov-16	10-Oct-17	26-Jan-19	11-Dec-19	-680												
2AI103CV19100-0800	EOF:Grading & leveling	59	59	23-Nov-16	31-Jan-17	26-Jan-19	03-Apr-19	-680														
2AI103CV19100-0800	EOF:Asphalt Road Work	275	275	23-Nov-16	10-Oct-17	26-Jan-19	11-Dec-19	-680														
2AI103CV19100-0800	EOF:Preparation of sub grade	114	114	29-Nov-16	11-Apr-17	31-Jan-19	12-Jun-19	-680														
2AI103CV19100-0800	EOF:Asphalt Work	141	141	29-Apr-17	10-Oct-17	01-Jul-19	11-Dec-19	-680														
2AI103CV19100-0800	EOF:Kerb-stone installation	55	55	11-Apr-17	14-Jun-17	13-Jun-19	15-Aug-19	-680														