

WA-12B - WA-12B - Progress Update as of 28-Jul-17

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish							2018							
									Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
WA-12B - Progress Update as of 28-Jul-17		543	326	17-Nov-16	31-Jan-18	29-Nov-16A	12-Aug-18	-165														
DELAY EVENT		242	1			29-Nov-16A	28-Jul-17															
Delay in finailizing engienering - distance betw Concrete pipe and Metal Pipe		242	1			29-Nov-16A	28-Jul-17															
DE30-1010	Delay in finalizing engienering - distance betw Concrete pipe and Metal Pipe	242	1			29-Nov-16A	28-Jul-17															
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	12-Aug-18	12-Aug-18	-165														
PROJECT WIDE/GENERAL - AREA 000		0	0	31-Jan-18	31-Jan-18	12-Aug-18	12-Aug-18	-165														
MILESTONE		0	0	31-Jan-18	31-Jan-18	12-Aug-18	12-Aug-18	-165														
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	12-Aug-18	12-Aug-18	-165														
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		12-Aug-18*	-165														
CONSTRUCTION/PRE-COMM		543	326	17-Nov-16	31-Jan-18	06-Dec-16A	12-Aug-18	-165														
EXPORT OIL FACILITY - AREA 621		512	295	17-Nov-16	25-Dec-17	06-Dec-16A	07-Jul-18	-167														
NEW STORAGE TANKS		512	295	17-Nov-16	25-Dec-17	06-Dec-16A	07-Jul-18	-167														
PIPING		265	265	19-Feb-17	25-Dec-17	02-Sep-17	07-Jul-18	-167														
EOF: UG Piping works		239	239	19-Feb-17	25-Nov-17	02-Sep-17	06-Jun-18	-167														
EOF: UG Piping works for Metallic (SS/SDSS)		239	239	19-Feb-17	25-Nov-17	02-Sep-17	06-Jun-18	-167														
2AI101PI01000-08040	EOF:Installation of pipes	225	225	19-Feb-17	08-Nov-17	02-Sep-17	21-May-18	-167														
2AI101PI01000-08045	EOF:Alignment/Fit-up	225	225	23-Feb-17	13-Nov-17	06-Sep-17	26-May-18	-167														
2AI101PI01000-08046	EOF:Welding/Bolting of Pipes	215	215	13-Mar-17	19-Nov-17	24-Sep-17	31-May-18	-167														
2AI101PI01000-08050	EOF:NDE/PWHT/QC Checks of Pipes	210	210	25-Mar-17	25-Nov-17	05-Oct-17	06-Jun-18	-167														
EOF: Hydrotesting		21	21	30-Nov-17	25-Dec-17	13-Jun-18	07-Jul-18	-167														
EOF: Pressure testing for Metallic (SS/SDSS)		21	21	30-Nov-17	25-Dec-17	13-Jun-18	07-Jul-18	-167														
2AI101PI01300-08020	EOF:Testpack preparation & Ready for Test	5	5	30-Nov-17	06-Dec-17	13-Jun-18	18-Jun-18	-167														
2AI101PI01300-08021	EOF:Pressure testing & Approval	18	18	02-Dec-17	23-Dec-17	14-Jun-18	04-Jul-18	-167														
2AI101PI01300-08025	EOF:Reinstatement	12	12	10-Dec-17	24-Dec-17	23-Jun-18	05-Jul-18	-167														
2AI101PI01300-08026	EOF:Flange management	12	12	11-Dec-17	25-Dec-17	24-Jun-18	07-Jul-18	-167														
CIVIL / STRUCTURAL / ARCHITECTURAL		248	141	17-Nov-16	02-Sep-17	06-Dec-16A	09-Jan-18	-110														
MISCELLANEOUS CIVIL WORKS		248	141	17-Nov-16	02-Sep-17	06-Dec-16A	09-Jan-18	-110														
EOF: UG Trench and Other Civil Works		248	141	17-Nov-16	02-Sep-17	06-Dec-16A	09-Jan-18	-110														
EOF: Pipe Trench		248	141	17-Nov-16	02-Sep-17	06-Dec-16A	09-Jan-18	-110														
2AI101CV18400-0804	EOF: Bedding (incl. clean sand layer)	248	141	17-Nov-16	02-Sep-17	06-Dec-16A	09-Jan-18	-110														
EOF:Pipe Trench - Other Lines		70	30	29-Nov-16	19-Feb-17	06-Dec-16A	31-Aug-17	-167														
2AI101CV18400-080	EOF: Bedding (incl. clean sand layer)	70	30	29-Nov-16	19-Feb-17	06-Dec-16A	31-Aug-17	-167														
PRE-COMMISSIONING: EXPORT OIL FACILITY - AREA 621		31	31	26-Dec-17	31-Jan-18	08-Jul-18	12-Aug-18	-165														
EOF -PROCESS System		31	31	26-Dec-17	31-Jan-18	08-Jul-18	12-Aug-18	-165														
EOF/COCC: Liquidation of pre-comm punch points ('B' items)		31	31	26-Dec-17	31-Jan-18	08-Jul-18	12-Aug-18	-165														
2AI133PC01500	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	08-Jul-18	12-Aug-18	-165														
2AI133PC01500-08000	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	08-Jul-18	12-Aug-18	-165														
MECHANICAL COMPLETION		26	26	26-Nov-17	26-Dec-17	07-Jun-18	07-Jul-18	-165														
LIQUIDATION of 'A' PUNCH ITEMS		26	26	26-Nov-17	26-Dec-17	07-Jun-18	07-Jul-18	-165														
EOF - Liquidation of construction punch points ('A' items)		26	26	26-Nov-17	26-Dec-17	07-Jun-18	07-Jul-18	-165														
2AI000GE00300-08005	EOF - Liquidation of construction punch points ('A' items)	26	26	26-Nov-17	26-Dec-17	07-Jun-18	07-Jul-18	-165														

Summary Critical activity Critical milestone (New Bar) Delay bar Delay Summary
Remaining Milestone Baseline Baseline Event milestone