

WA-22B - WA-22B - Progress Update as of 29-Mar-19

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2019												2020
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
WA-22B - Progress Update as of 29-Mar-19		1463	224	19-Sep-16	31-Jan-18	29-Nov-16 A	15-Dec-19	-585													
DELAY EVENT		851	1			29-Nov-16 A	29-Mar-19														
Delay in Delivery of UG Piping/Cabling Material		851	1			29-Nov-16 A	29-Mar-19														
DE33-1010	Delay in Delivery of UG Piping/Cabling Material	851	1			29-Nov-16 A	29-Mar-19														
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	15-Dec-19	15-Dec-19	-585													
PROJECT WIDE/GENERAL - AREA 000		0	0	31-Jan-18	31-Jan-18	15-Dec-19	15-Dec-19	-585													
MILESTONE		0	0	31-Jan-18	31-Jan-18	15-Dec-19	15-Dec-19	-585													
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	15-Dec-19	15-Dec-19	-585													
2AG000M100100-08020	Construction Completion / Subcontract Mechanical Completion for MEI Works	0	0		31-Jan-18		15-Dec-19*	-585													
CONSTRUCTION/PRE-COMM		958	224	19-Sep-16	10-Oct-17	20-Mar-19 A	15-Dec-19	-683													
EXPORT OIL FACILITY - AREA 621		958	224	19-Sep-16	10-Oct-17	20-Mar-19 A	15-Dec-19	-683													
OTHER WORKS - EOF		958	224	19-Sep-16	10-Oct-17	20-Mar-19 A	15-Dec-19	-683													
CIVIL / STRUCTURAL / ARCHITECTURAL		958	224	19-Sep-16	10-Oct-17	20-Mar-19 A	15-Dec-19	-683													
ROADS & PAVING		958	224	19-Sep-16	10-Oct-17	20-Mar-19 A	15-Dec-19	-683													
EOF: Roads, Crossing & Paving Works		958	224	19-Sep-16	10-Oct-17	20-Mar-19 A	15-Dec-19	-683													
2AI103CV19100	EOF: Roads, Crossing & Paving Works	958	224	19-Sep-16	10-Oct-17	20-Mar-19 A	15-Dec-19	-683													
EOF Asphalt Road Work		958	224	23-Nov-16	10-Oct-17	20-Mar-19 A	15-Dec-19	-683													
2AI103CV19100-0800	EOF Asphalt Road Work	958	224	23-Nov-16	10-Oct-17	20-Mar-19 A	15-Dec-19	-683													
2AI103CV19100-0800	EOF Preparation of sub grade	114	68	29-Nov-16	11-Apr-17	23-Mar-19 A	16-Jun-19	-683													
2AI103CV19100-0800	EOF Asphalt Work	141	141	29-Apr-17	10-Oct-17	04-Jul-19	15-Dec-19	-683													
2AI103CV19100-0800	EOF Kerb-stone installation	55	55	11-Apr-17	14-Jun-17	17-Jun-19	19-Aug-19	-683													