

WA-07B - WA-07B - Progress Update as of 23-Sep-16

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2017												2018							
									Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
WA-07B - Progress Update as of 23-Sep-16		571	444	14-Apr-16	31-Jan-18	14-Apr-16A	24-Feb-18	-19																				
DELAY EVENT		163	1			14-Apr-16A	23-Sep-16																					
Delay due to Area Clearence Sub-contractor obstruction VO revised drawings in COCC area		163	1			14-Apr-16A	23-Sep-16																					
DE34-1060	Delay in Grading cutting stockpiling	163	1			14-Apr-16A	23-Sep-16																					
PROJECT MANAGEMENT		27	27	31-Dec-17	31-Jan-18	23-Jan-18	24-Feb-18	-20																				
PROJECT WIDE/GENERAL - AREA 000		27	27	31-Dec-17	31-Jan-18	23-Jan-18	24-Feb-18	-20																				
MILESTONE		27	27	31-Dec-17	31-Jan-18	23-Jan-18	24-Feb-18	-20																				
Contractual Milestone		27	27	31-Dec-17	31-Jan-18	23-Jan-18	24-Feb-18	-20																				
2AG000M100100-08015	Mechanical Completion Certificate (MCC) for MEI Works	0	0		31-Dec-17		23-Jan-18*	-19																				
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		24-Feb-18*	-20																				
CONSTRUCTION/PRE-COMM		571	444	14-Apr-16	31-Jan-18	01-Sep-16A	24-Feb-18	-19																				
CRUDE OIL CONTROL CENTER (COCC) - AREA 621		544	417	14-Apr-16	24-Aug-17	01-Sep-16A	23-Jan-18	-129																				
BUILDINGS - COCC		544	417	14-Apr-16	24-Aug-17	01-Sep-16A	23-Jan-18	-129																				
COCC :SITE PREPARATION		192	87	14-Apr-16	04-Aug-16	01-Sep-16A	03-Jan-17	-129																				
COCC : Site preparation		192	87	14-Apr-16	04-Aug-16	01-Sep-16A	03-Jan-17	-129																				
COCC : Site preparation (Including COCC Building,Carparking & Subsataion)		192	87	14-Apr-16	04-Aug-16	01-Sep-16A	03-Jan-17	-129																				
2AI141CV01000-0802I	COCC : Grading, Cutting & Stockpiling	65	65	14-Apr-16	29-Jun-16	24-Sep-16	07-Dec-16	-137																				
2AI141CV01000-0802I	COCC : Grading, Filling & Compaction	85	77	25-Apr-16	04-Aug-16	01-Sep-16A	03-Jan-17	-129																				
CIVIL / STRUCTURAL / ARCHITECTURAL		70	70	04-Jun-17	24-Aug-17	02-Nov-17	23-Jan-18	-129																				
ROADS & PAVING		70	70	04-Jun-17	24-Aug-17	02-Nov-17	23-Jan-18	-129																				
COCC :Roads, Crossing & Paving Works		70	70	04-Jun-17	24-Aug-17	02-Nov-17	23-Jan-18	-129																				
COCC:Paving Works		70	70	04-Jun-17	24-Aug-17	02-Nov-17	23-Jan-18	-129																				
2AI102CV01600-0814	COCC: Paving Work	70	70	04-Jun-17	24-Aug-17	02-Nov-17	23-Jan-18	-129																				
Car Park Shelter		260	260	04-Aug-16	04-Jun-17	03-Jan-17	02-Nov-17	-129																				
COCC : Construct Car Shelter Foundation & Miscellaneous Shelter Foundation		134	134	04-Aug-16	08-Jan-17	03-Jan-17	08-Jun-17	-129																				
2AI133CV99400-08000	COCC: Excavation & Subgrade	75	75	04-Aug-16	31-Oct-16	03-Jan-17	01-Apr-17	-129																				
2AI133CV99400-08005	COCC: Blinding/PCC for Fnd	58	58	30-Aug-16	06-Nov-16	29-Jan-17	06-Apr-17	-129																				
2AI133CV99400-08010	COCC: Rebar, Formwork for Footing	72	72	03-Sep-16	26-Nov-16	01-Feb-17	26-Apr-17	-129																				
2AI133CV99400-08011	COCC:Concrete Pouring for Footing	48	48	06-Oct-16	01-Dec-16	07-Mar-17	02-May-17	-129																				
2AI133CV99400-08015	COCC: Rebar, Formwork & Install Embedments for Pedestal	62	62	11-Oct-16	22-Dec-16	12-Mar-17	23-May-17	-129																				
2AI133CV99400-08016	COCC:Concrete Pouring for Pedestal	51	51	29-Oct-16	27-Dec-16	29-Mar-17	28-May-17	-129																				
2AI133CV99400-08020	COCC: Concrete Potection for Fnd	45	45	10-Nov-16	02-Jan-17	11-Apr-17	03-Jun-17	-129																				
2AI133CV99400-08025	COCC: Backfilling & Compaction for Fnd	39	39	23-Nov-16	08-Jan-17	24-Apr-17	08-Jun-17	-129																				
COCC : Car Shelter Erection & Miscellaneous Shelter		121	121	14-Jan-17	04-Jun-17	14-Jun-17	02-Nov-17	-129																				
2AI133CV99500-08000	COCC: Installation of Main steel structure	109	109	14-Jan-17	21-May-17	14-Jun-17	19-Oct-17	-129																				
2AI133CV99500-08005	COCC:AlignmentWelding/Bolting for Shelter	102	102	25-Jan-17	24-May-17	26-Jun-17	23-Oct-17	-129																				
2AI133CV99500-08006	COCC:Torque Bolts	102	102	31-Jan-17	30-May-17	02-Jul-17	29-Oct-17	-129																				
2AI133CV99500-08010	COCC: Grouting of Shelter	98	98	09-Feb-17	04-Jun-17	11-Jul-17	02-Nov-17	-129																				
MECHANICAL COMPLETION		27	27	31-Dec-17	31-Jan-18	23-Jan-18	24-Feb-18	-19																				
MECHANICAL COMPLETION CERTIFICATE		27	27	31-Dec-17	31-Jan-18	23-Jan-18	24-Feb-18	-19																				
Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Approval by Company		27	27	31-Dec-17	31-Jan-18	23-Jan-18	24-Feb-18	-19																				
2AI000GE01300	Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Appr	27	27	31-Dec-17	31-Jan-18	23-Jan-18	24-Feb-18	-19																				
2AI000GE01300-08000	Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Appr	27	27	31-Dec-17	31-Jan-18	23-Jan-18	24-Feb-18	-19																				
CONSTRUCTION COMPLETION		0	0	31-Jan-18	31-Jan-18	24-Feb-18	24-Feb-18	-19																				

Summary Critical activity Critical milestone (New Bar) Delay bar Delay Summary
Remaining Milestone Baseline Baseline Event milestone

WA-07B - WA-07B - Progress Update as of 23-Sep-16

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2017												2018									
									Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar			
	CONSTRUCTION COMPLETION CERTIFICATE	0	0	31-Jan-18	31-Jan-18	24-Feb-18	24-Feb-18	-19																						
	Portion2 : EOF Construction Completion Certificate - Submission to Company & Approval by Company	0	0	31-Jan-18	31-Jan-18	24-Feb-18	24-Feb-18	-19																						
	2AI000PC00300 Portion2 : EOF Construction Completion Certificate - Submission to Company & Appr	0	0	31-Jan-18	31-Jan-18	24-Feb-18	24-Feb-18	-19																						
	2AI000PC00300-08000 Portion2 : EOF Construction Completion Certificate - Submission to Company & Appr	0	0		31-Jan-18		24-Feb-18	-19																						

Page 2 of 2
TASK filter: Longest Path.