

WA-23A - WA-23A - Delay Event between 29-Mar-2019 to 26-Apr-2019

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2019												2020	
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan			
WA-23A - Delay Event between 29-Mar-2019 to 26-Apr-2019		1473	235	19-Sep-16	31-Jan-18	29-Nov-16A	28-Dec-19	-596														
DELAY EVENT		863	13			29-Nov-16A	10-Apr-19															
Delay in Delivery of UG Piping/Cabling Material		863	13			29-Nov-16A	10-Apr-19															
DE33-1010	Delay in Delivery of UG Piping/Cabling Material	863	13			29-Nov-16A	10-Apr-19															
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	28-Dec-19	28-Dec-19	-596														
PROJECT WIDE/GENERAL - AREA 000		0	0	31-Jan-18	31-Jan-18	28-Dec-19	28-Dec-19	-596														
MILESTONE		0	0	31-Jan-18	31-Jan-18	28-Dec-19	28-Dec-19	-596														
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	28-Dec-19	28-Dec-19	-596														
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		28-Dec-19*	-596														
CONSTRUCTION/PRE-COMM		969	235	19-Sep-16	10-Oct-17	20-Mar-19A	28-Dec-19	-694														
EXPORT OIL FACILITY - AREA 621		969	235	19-Sep-16	10-Oct-17	20-Mar-19A	28-Dec-19	-694														
OTHER WORKS - EOF		969	235	19-Sep-16	10-Oct-17	20-Mar-19A	28-Dec-19	-694														
CIVIL / STRUCTURAL / ARCHITECTURAL		969	235	19-Sep-16	10-Oct-17	20-Mar-19A	28-Dec-19	-694														
ROADS & PAVING		969	235	19-Sep-16	10-Oct-17	20-Mar-19A	28-Dec-19	-694														
EOF: Roads, Crossing & Paving Works		969	235	19-Sep-16	10-Oct-17	20-Mar-19A	28-Dec-19	-694														
2AI103CV19100	EOF: Roads, Crossing & Paving Works	969	235	19-Sep-16	10-Oct-17	20-Mar-19A	28-Dec-19	-694														
EOF: Asphalt Road Work		969	224	23-Nov-16	10-Oct-17	20-Mar-19A	28-Dec-19	-694														
2AI103CV19100-0800	EOF: Asphalt Road Work	969	224	23-Nov-16	10-Oct-17	20-Mar-19A	28-Dec-19	-694														
2AI103CV19100-0800	EOF: Preparation of sub grade	114	68	29-Nov-16	11-Apr-17	23-Mar-19A	29-Jun-19	-694														
2AI103CV19100-0800	EOF: Asphalt Work	141	141	29-Apr-17	10-Oct-17	17-Jul-19	28-Dec-19	-694														
2AI103CV19100-0800	EOF: Kerb-stone installation	55	55	11-Apr-17	14-Jun-17	30-Jun-19	01-Sep-19	-694														