

WA-23B - WA-23B - Progress Update as of 26-Apr-2019

Activity ID	Activity Status	Activity Name	Original Duration	Remaining Duration	Start	Finish	2019												2020
							Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan			
WA-23B - Progress Update as of 26-Apr-2019			1060	211	20-Nov-16 A	28-Dec-19													
PROJECT MANAGEMENT			27	27	26-Nov-19	28-Dec-19													
PROJECT WIDE/GENERAL - AREA 000			27	27	26-Nov-19	28-Dec-19													
MILESTONE			27	27	26-Nov-19	28-Dec-19													
Contractual Milestone			27	27	26-Nov-19	28-Dec-19													
2AG000M100100-08020	Not Started	Construction Completion / Subcontract Mec	0	0		28-Dec-19*													
2AG000M100100-08015	Not Started	Mechanical Completion Certificate (MCC) fr	0	0		26-Nov-19*													
CONSTRUCTION/PRE-COMM			1060	211	20-Nov-16 A	28-Dec-19													
EXPORT OIL FACILITY - AREA 621			1033	184	20-Nov-16 A	26-Nov-19													
OTHER WORKS - EOF			1033	184	20-Nov-16 A	26-Nov-19													
CIVIL / STRUCTURAL / ARCHITECTURAL			1033	184	20-Nov-16 A	26-Nov-19													
DEMOLISION/MODIFICATION WORK			1033	184	20-Nov-16 A	26-Nov-19													
EOF: Existing Road & Fence Demolition Works			1033	184	20-Nov-16 A	26-Nov-19													
EOF: Demolition Work - New Tank Area - 621			120	120	10-Jul-19	26-Nov-19													
2AI103CV28220-08006	Not Started	EOF: Demolition Works - Existing Fence	120	120	10-Jul-19	26-Nov-19													
EOF: New Fencing Work - New Tank Area - 621			123	64	20-Nov-16 A	09-Jul-19													
2AI103CV28220-08017	In Progres	EOF: Install/Cast insitu fencing frnds	55	11	20-Nov-16 A	09-Jul-19													
2AI103CV28220-08016	In Progres	EOF: Sub grade & Blinding	55	29	07-May-17 A	06-Jul-19													
2AI103CV28220-08015	In Progres	EOF: Survey marking & Excavation for Fenc	65	32	29-Apr-17 A	02-Jun-19													
MECHANICAL COMPLETION			27	27	27-Nov-19	28-Dec-19													
MECHANICAL COMPLETION CERTIFICATE			27	27	27-Nov-19	28-Dec-19													
Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Approval by			27	27	27-Nov-19	28-Dec-19													
2AI000GE01300-08000	Not Started	Portion2 : EOF Mechanical Completion Cer	27	27	27-Nov-19	28-Dec-19													
2AI000GE01300	Not Started	Portion2 : EOF Mechanical Completion Cer	27	27	27-Nov-19	28-Dec-19													
CONSTRUCTION COMPLETION			0	0	28-Dec-19	28-Dec-19													
CONSTRUCTION COMPLETION CERTIFICATE			0	0	28-Dec-19	28-Dec-19													
Portion2 : EOF Construction Completion Certificate - Submission to Company & Approval by			0	0	28-Dec-19	28-Dec-19													
2AI000PC00300-08000	Not Started	Portion2 : EOF Construction Completion Ce	0	0		28-Dec-19													
2AI000PC00300	Not Started	Portion2 : EOF Construction Completion Ce	0	0	28-Dec-19	28-Dec-19													