

WA-18B - WA-18B - Progress Update as of 27-Jul-18

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2018						2019					
									Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
WA-18B - Progress Update as of 27-Jul-18		524	275	19-Sep-16	31-Jan-18	23-Nov-16A	12-Jun-19	-426												
DELAY EVENT		612	1			23-Nov-16A	27-Jul-18													
Delay in Delivery of UG Piping/Cabling Material		612	1			23-Nov-16A	27-Jul-18													
DE33-1000	Delay in Delivery of UG Piping/Cabling Material	612	1			23-Nov-16A	27-Jul-18													
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	12-Jun-19	12-Jun-19	-426												
PROJECT WIDE/GENERAL - AREA 000		0	0	31-Jan-18	31-Jan-18	12-Jun-19	12-Jun-19	-426												
MILESTONE		0	0	31-Jan-18	31-Jan-18	12-Jun-19	12-Jun-19	-426												
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	12-Jun-19	12-Jun-19	-426												
2AG000M100100-08020	Construction Completion /SubcontractMechancial Completion for MEI Works	0	0		31-Jan-18		12-Jun-19*	-426												
CONSTRUCTION/PRE-COMM		275	275	19-Sep-16	10-Oct-17	28-Jul-18	12-Jun-19	-524												
EXPORT OIL FACILITY - AREA 621		275	275	19-Sep-16	10-Oct-17	28-Jul-18	12-Jun-19	-524												
OTHER WORKS - EOF		275	275	19-Sep-16	10-Oct-17	28-Jul-18	12-Jun-19	-524												
CIVIL / STRUCTURAL / ARCHITECTURAL		275	275	19-Sep-16	10-Oct-17	28-Jul-18	12-Jun-19	-524												
ROADS & PAVING		275	275	19-Sep-16	10-Oct-17	28-Jul-18	12-Jun-19	-524												
EOF: Roads, Crossing & Paving Works		275	275	19-Sep-16	10-Oct-17	28-Jul-18	12-Jun-19	-524												
2AI103CV19100	EOF: Roads, Crossing & Paving Works	275	275	19-Sep-16	10-Oct-17	28-Jul-18	12-Jun-19	-524												
EOF:Asphalt Road Work		275	275	23-Nov-16	10-Oct-17	28-Jul-18	12-Jun-19	-524												
2AI103CV19100-0800	EOF:Grading & leveling	59	59	23-Nov-16	31-Jan-17	28-Jul-18	03-Oct-18	-524												
2AI103CV19100-0800	EOF:Asphalt Road Work	275	275	23-Nov-16	10-Oct-17	28-Jul-18	12-Jun-19	-524												
2AI103CV19100-0800	EOF:Preparation of sub grade	114	114	29-Nov-16	11-Apr-17	02-Aug-18	12-Dec-18	-524												
2AI103CV19100-0800	EOF:Asphalt Work	141	141	29-Apr-17	10-Oct-17	31-Dec-18	12-Jun-19	-524												
2AI103CV19100-0800	EOF:Kerb-stone installation	55	55	11-Apr-17	14-Jun-17	13-Dec-18	14-Feb-19	-524												