

WA-10A - WA-10A - Delay Event between 27-Jan-17 to 24-Mar-17

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2017												2018						
									Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
WA-10A - Delay Event between 27-Jan-17 to 24-Mar-17		687	454	27-Apr-16	31-Jan-18	27-Apr-16A	11-Jul-18	-137																			
DELAY EVENT		332	57			27-Apr-16A	24-Mar-17																				
Delay in Start of AFC drawings for Car Park Shelters other Misc Shelter		332	57			27-Apr-16A	24-Mar-17																				
DE26-1000	Delay in Start of AFC drawings for Car Park Shelters other Misc Shelter	332	57			27-Apr-16A	24-Mar-17																				
PROJECT MANAGEMENT		27	27	31-Dec-17	31-Jan-18	10-Jun-18	11-Jul-18	-137																			
PROJECT WIDE/GENERAL - AREA 000		27	27	31-Dec-17	31-Jan-18	10-Jun-18	11-Jul-18	-137																			
MILESTONE		27	27	31-Dec-17	31-Jan-18	10-Jun-18	11-Jul-18	-137																			
Contractual Milestone		27	27	31-Dec-17	31-Jan-18	10-Jun-18	11-Jul-18	-137																			
2AG000M100100-08015	Mechanical Completion Certificate (MCC) for MEI Works	0	0		31-Dec-17		10-Jun-18*	-137																			
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		11-Jul-18*	-137																			
ENGINEERING BY PIL		42	39	27-Apr-16	18-Jun-16	17-Jan-17A	09-May-17	-278																			
ENGINEERING (EXPORT OIL FACILITY - AREA 621 -(100)		42	39	27-Apr-16	18-Jun-16	17-Jan-17A	09-May-17	-278																			
ENGINEERING INPUTS FROM PIL		42	39	27-Apr-16	18-Jun-16	17-Jan-17A	09-May-17	-278																			
CIVIL / STRUCTURAL / ARCHITECTURAL		42	39	27-Apr-16	18-Jun-16	17-Jan-17A	09-May-17	-278																			
COCC - FOUNDATION DRAWINGS		42	39	27-Apr-16	18-Jun-16	17-Jan-17A	09-May-17	-278																			
2AE133CV04000-0810:	COCC:AFC drawings for Car Park Shelters & Other Misc. Shelters	42	39	27-Apr-16	18-Jun-16	17-Jan-17A	09-May-17	-278																			
CONSTRUCTION/PRE-COMM		357	357	04-Aug-16	31-Jan-18	21-May-17	11-Jul-18	-137																			
CRUDE OIL CONTROL CENTER (COCC) - AREA 621		330	330	04-Aug-16	24-Aug-17	21-May-17	10-Jun-18	-247																			
BUILDINGS - COCC		70	70	04-Jun-17	24-Aug-17	20-Mar-18	10-Jun-18	-247																			
CIVIL / STRUCTURAL / ARCHITECTURAL		70	70	04-Jun-17	24-Aug-17	20-Mar-18	10-Jun-18	-247																			
ROADS & PAVING		70	70	04-Jun-17	24-Aug-17	20-Mar-18	10-Jun-18	-247																			
COCC :Roads, Crossing & Paving Works		70	70	04-Jun-17	24-Aug-17	20-Mar-18	10-Jun-18	-247																			
COCC: Paving Works		70	70	04-Jun-17	24-Aug-17	20-Mar-18	10-Jun-18	-247																			
2AI102CV01600-0814:	COCC: Paving Work	70	70	04-Jun-17	24-Aug-17	20-Mar-18	10-Jun-18	-247																			
Car Park Shelter		260	260	04-Aug-16	04-Jun-17	21-May-17	20-Mar-18	-247																			
COCC : Construct Car Shelter Foundation & Miscellaneous Shelter Foundation		134	134	04-Aug-16	08-Jan-17	21-May-17	24-Oct-17	-247																			
2AI133CV99400-08000	COCC: Excavation & Subgrade	75	75	04-Aug-16	31-Oct-16	21-May-17	16-Aug-17	-247																			
2AI133CV99400-08005	COCC: Blinding/PCC for Fnd	58	58	30-Aug-16	06-Nov-16	15-Jun-17	22-Aug-17	-247																			
2AI133CV99400-08010	COCC: Rebar, Formwork for Footing	72	72	03-Sep-16	26-Nov-16	19-Jun-17	11-Sep-17	-247																			
2AI133CV99400-08011	COCC:Concrete Pouring for Footing	48	48	06-Oct-16	01-Dec-16	23-Jul-17	17-Sep-17	-247																			
2AI133CV99400-08015	COCC: Rebar, Formwork & Install Embedments for Pedestal	62	62	11-Oct-16	22-Dec-16	27-Jul-17	08-Oct-17	-247																			
2AI133CV99400-08016	COCC:Concrete Pouring for Pedestal	51	51	29-Oct-16	27-Dec-16	14-Aug-17	12-Oct-17	-247																			
2AI133CV99400-08020	COCC: Concrete Potection for Fnd	45	45	10-Nov-16	02-Jan-17	27-Aug-17	18-Oct-17	-247																			
2AI133CV99400-08025	COCC: Backfilling & Compaction for Fnd	39	39	23-Nov-16	08-Jan-17	09-Sep-17	24-Oct-17	-247																			
COCC : Car Shelter Erection & Miscellaneous Shelter		121	121	14-Jan-17	04-Jun-17	30-Oct-17	20-Mar-18	-247																			
2AI133CV99500-08000	COCC: Installation of Main steel structure	109	109	14-Jan-17	21-May-17	30-Oct-17	06-Mar-18	-247																			
2AI133CV99500-08005	COCC:Alignment/Welding/Bolting for Shelter	102	102	25-Jan-17	24-May-17	11-Nov-17	10-Mar-18	-247																			
2AI133CV99500-08006	COCC:Torque Bolts	102	102	31-Jan-17	30-May-17	16-Nov-17	15-Mar-18	-247																			
2AI133CV99500-08010	COCC: Grouting of Shelter	98	98	09-Feb-17	04-Jun-17	26-Nov-17	20-Mar-18	-247																			
MECHANICAL COMPLETION		27	27	31-Dec-17	31-Jan-18	10-Jun-18	11-Jul-18	-137																			
MECHANICAL COMPLETION CERTIFICATE		27	27	31-Dec-17	31-Jan-18	10-Jun-18	11-Jul-18	-137																			
Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Approval by Company		27	27	31-Dec-17	31-Jan-18	10-Jun-18	11-Jul-18	-137																			
2AI000GE01300	Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Appr	27	27	31-Dec-17	31-Jan-18	10-Jun-18	11-Jul-18	-137																			
2AI000GE01300-08000	Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Appr	27	27	31-Dec-17	31-Jan-18	10-Jun-18	11-Jul-18	-137																			
CONSTRUCTION COMPLETION		0	0	31-Jan-18	31-Jan-18	11-Jul-18	11-Jul-18	-137																			
CONSTRUCTION COMPLETION CERTIFICATE		0	0	31-Jan-18	31-Jan-18	11-Jul-18	11-Jul-18	-137																			
Portion2 : EOF Construction Completion Certificate - Submission to Company & Approval by Company		0	0	31-Jan-18	31-Jan-18	11-Jul-18	11-Jul-18	-137																			
2AI000PC00300	Portion2 : EOF Construction Completion Certificate - Submission to Company & Appr	0	0	31-Jan-18	31-Jan-18	11-Jul-18	11-Jul-18	-137																			

Summary Critical activity Critical milestone (New Bar) Delay bar Delay Summary
Remaining Milestone Baseline Baseline Event milestone

WA-10A - WA-10A - Delay Event between 27-Jan-17 to 24-Mar-17

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2017												2018																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
									Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
2AI000PC00300-08000	Portion2 : EOF Construction Completion Certificate - Submission to Company & Appr	0	0		31-Jan-18		11-Jul-18	-137																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																