

WA-15B - WA-15B - Progress Update as of 26-Jan-18

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2018												2019	
									Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
WA-15B - Progress Update as of 26-Jan-18		736	305	17-Nov-16	31-Jan-18	29-Nov-16A	17-Jan-19	-300														
DELAY EVENT		424	1			29-Nov-16A	26-Jan-18															
Delay in finalizing engienering - distance betw Concrete pipe and Metal Pipe		424	1			29-Nov-16A	26-Jan-18															
DE30-1010	Delay in finalizing engienering - distance betw Concrete pipe and Metal Pipe	424	1			29-Nov-16A	26-Jan-18															
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	17-Jan-19	17-Jan-19	-300														
PROJECT WIDE/GENERAL - AREA 000		0	0	31-Jan-18	31-Jan-18	17-Jan-19	17-Jan-19	-300														
MILESTONE		0	0	31-Jan-18	31-Jan-18	17-Jan-19	17-Jan-19	-300														
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	17-Jan-19	17-Jan-19	-300														
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		17-Jan-19*	-300														
CONSTRUCTION/PRE-COMM		678	305	17-Nov-16	31-Jan-18	06-Dec-16A	17-Jan-19	-300														
EXPORT OIL FACILITY - AREA 621		647	274	17-Nov-16	25-Dec-17	06-Dec-16A	12-Dec-18	-302														
NEW STORAGE TANKS		647	274	17-Nov-16	25-Dec-17	06-Dec-16A	12-Dec-18	-302														
PIPING		265	265	19-Feb-17	25-Dec-17	06-Feb-18	12-Dec-18	-302														
EOF: UG Piping works		239	239	19-Feb-17	25-Nov-17	06-Feb-18	12-Nov-18	-302														
EOF: UG Piping works for Metallic (SS/SDSS)		239	239	19-Feb-17	25-Nov-17	06-Feb-18	12-Nov-18	-302														
2AI101PI01000-08040	EOF:Installation of pipes	225	225	19-Feb-17	08-Nov-17	06-Feb-18	27-Oct-18	-302														
2AI101PI01000-08045	EOF:Alignment/Fit-up	225	225	23-Feb-17	13-Nov-17	11-Feb-18	31-Oct-18	-302														
2AI101PI01000-08046	EOF:Welding/Bolting of Pipes	215	215	13-Mar-17	19-Nov-17	28-Feb-18	06-Nov-18	-302														
2AI101PI01000-08050	EOF:NDE/PWHT/QC Checks of Pipes	210	210	25-Mar-17	25-Nov-17	12-Mar-18	12-Nov-18	-302														
EOF: Hydrotesting		21	21	30-Nov-17	25-Dec-17	18-Nov-18	12-Dec-18	-302														
EOF: Pressure testing for Metallic (SS/SDSS)		21	21	30-Nov-17	25-Dec-17	18-Nov-18	12-Dec-18	-302														
2AI101PI01300-08020	EOF:Testpack preparation & Ready for Test	5	5	30-Nov-17	06-Dec-17	18-Nov-18	24-Nov-18	-302														
2AI101PI01300-08021	EOF:Pressure testing & Approval	18	18	02-Dec-17	23-Dec-17	19-Nov-18	10-Dec-18	-302														
2AI101PI01300-08025	EOF:Reinstatement	12	12	10-Dec-17	24-Dec-17	27-Nov-18	11-Dec-18	-302														
2AI101PI01300-08026	EOF:Flange management	12	12	11-Dec-17	25-Dec-17	28-Nov-18	12-Dec-18	-302														
CIVIL / STRUCTURAL / ARCHITECTURAL		248	47	17-Nov-16	02-Sep-17	06-Dec-16A	21-Mar-18	-172														
MISCELLANEOUS CIVIL WORKS		248	47	17-Nov-16	02-Sep-17	06-Dec-16A	21-Mar-18	-172														
EOF: UG Trench and Other Civil Works		248	47	17-Nov-16	02-Sep-17	06-Dec-16A	21-Mar-18	-172														
EOF: Pipe Trench		248	47	17-Nov-16	02-Sep-17	06-Dec-16A	21-Mar-18	-172														
2AI101CV18400-0804	EOF: Bedding (incl. clean sand layer)	248	47	17-Nov-16	02-Sep-17	06-Dec-16A	21-Mar-18	-172														
EOF:Pipe Trench - Other Lines		70	9	29-Nov-16	19-Feb-17	06-Dec-16A	06-Feb-18	-302														
2AI101CV18400-080	EOF: Bedding (incl. clean sand layer)	70	9	29-Nov-16	19-Feb-17	06-Dec-16A	06-Feb-18	-302														
PRE-COMMISSIONING: EXPORT OIL FACILITY - AREA 621		31	31	26-Dec-17	31-Jan-18	12-Dec-18	17-Jan-19	-300														
EOF -PROCESS System		31	31	26-Dec-17	31-Jan-18	12-Dec-18	17-Jan-19	-300														
EOF/COCC: Liquidation of pre-comm punch points ('B' items)		31	31	26-Dec-17	31-Jan-18	12-Dec-18	17-Jan-19	-300														
2AI133PC01500	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	12-Dec-18	17-Jan-19	-300														
2AI133PC01500-08000	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	12-Dec-18	17-Jan-19	-300														
MECHANICAL COMPLETION		26	26	26-Nov-17	26-Dec-17	12-Nov-18	12-Dec-18	-300														
LIQUIDATION of 'A' PUNCH ITEMS		26	26	26-Nov-17	26-Dec-17	12-Nov-18	12-Dec-18	-300														
EOF - Liquidation of construction punch points ('A' items)		26	26	26-Nov-17	26-Dec-17	12-Nov-18	12-Dec-18	-300														
2AI000GE00300-08005	EOF - Liquidation of construction punch points ('A' items)	26	26	26-Nov-17	26-Dec-17	12-Nov-18	12-Dec-18	-300														

Summary Critical activity Critical milestone ( New Bar ) Delay bar Delay Summary  
Remaining Milestone Baseline Baseline Event milestone