

WA-17A - WA-17A - Delay Event between 23-Mar-18 to 25-May-18

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish												
									2018						2019					
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
WA-17A - Delay Event between 23-Mar-18 to 25-May-18		771	352	29-Jan-17	31-Jan-18	29-Jan-17A	07-May-19	-395												
DELAY EVENT		482	64			29-Jan-17A	25-May-18													
Delay in issue of free issue material		482	64			29-Jan-17A	25-May-18													
DE36-1020	EOF : Delivery of SS/SDSS pipes Welded - Lot-1	482	64			29-Jan-17A	25-May-18													
DE36-1030	EOF : Delivery of SS/SDSS pipes Welded - Lot-1	482	64			29-Jan-17A	25-May-18													
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	07-May-19	07-May-19	-395												
PROJECT WIDE/GENERAL - AREA 000		0	0	31-Jan-18	31-Jan-18	07-May-19	07-May-19	-395												
MILESTONE		0	0	31-Jan-18	31-Jan-18	07-May-19	07-May-19	-395												
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	07-May-19	07-May-19	-395												
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		07-May-19*	-395												
PROCUREMENT BY PIL		4	3	29-Jan-17	02-Feb-17	22-Jan-18A	28-May-18	-410												
BULK MATERIALS		4	3	29-Jan-17	02-Feb-17	22-Jan-18A	28-May-18	-410												
PIPING		4	3	29-Jan-17	02-Feb-17	22-Jan-18A	28-May-18	-410												
Pipes - Metallic - Shipment		4	3	29-Jan-17	02-Feb-17	22-Jan-18A	28-May-18	-410												
2AP000PI00107-08045	EOF : Delivery of SS/SDSS Pipes (Welded) - Lot-1	4	3	29-Jan-17	02-Feb-17	22-Jan-18A	28-May-18	-410												
CONSTRUCTION/PRE-COMM		296	296	19-Feb-17	31-Jan-18	28-May-18	07-May-19	-395												
EXPORT OIL FACILITY - AREA 621		265	265	19-Feb-17	25-Dec-17	28-May-18	01-Apr-19	-397												
NEW STORAGE TANKS		265	265	19-Feb-17	25-Dec-17	28-May-18	01-Apr-19	-397												
PIPING		265	265	19-Feb-17	25-Dec-17	28-May-18	01-Apr-19	-397												
EOF: UG Piping works		239	239	19-Feb-17	25-Nov-17	28-May-18	02-Mar-19	-397												
EOF: UG Piping works for Metallic (SS/SDSS)		239	239	19-Feb-17	25-Nov-17	28-May-18	02-Mar-19	-397												
2AI101PI01000-08040	EOF:Installation of pipes	225	225	19-Feb-17	08-Nov-17	28-May-18	13-Feb-19	-397												
2AI101PI01000-08045	EOF:Alignment/Fit-up	225	225	23-Feb-17	13-Nov-17	02-Jun-18	18-Feb-19	-397												
2AI101PI01000-08046	EOF:Welding/Bolting of Pipes	215	215	13-Mar-17	19-Nov-17	19-Jun-18	24-Feb-19	-397												
2AI101PI01000-08050	EOF:NDE/PWHT/QC Checks of Pipes	210	210	25-Mar-17	25-Nov-17	01-Jul-18	02-Mar-19	-397												
EOF: Hydrotesting		21	21	30-Nov-17	25-Dec-17	09-Mar-19	01-Apr-19	-397												
EOF: Pressure testing for Metallic (SS/SDSS)		21	21	30-Nov-17	25-Dec-17	09-Mar-19	01-Apr-19	-397												
2AI101PI01300-08020	EOF:Testpack preparation & Ready for Test	5	5	30-Nov-17	06-Dec-17	09-Mar-19	13-Mar-19	-397												
2AI101PI01300-08021	EOF:Pressure testing & Approval	18	18	02-Dec-17	23-Dec-17	10-Mar-19	30-Mar-19	-397												
2AI101PI01300-08025	EOF:Reinstatement	12	12	10-Dec-17	24-Dec-17	18-Mar-19	31-Mar-19	-397												
2AI101PI01300-08026	EOF:Flange management	12	12	11-Dec-17	25-Dec-17	19-Mar-19	01-Apr-19	-397												
PRE-COMMISSIONING: EXPORT OIL FACILITY - AREA 621		31	31	26-Dec-17	31-Jan-18	02-Apr-19	07-May-19	-395												
EOF -PROCESS System		31	31	26-Dec-17	31-Jan-18	02-Apr-19	07-May-19	-395												
EOF/COCC: Liquidation of pre-comm punch points ('B' items)		31	31	26-Dec-17	31-Jan-18	02-Apr-19	07-May-19	-395												
2AI133PC01500	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	02-Apr-19	07-May-19	-395												
2AI133PC01500-08000	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	02-Apr-19	07-May-19	-395												
MECHANICAL COMPLETION		26	26	26-Nov-17	26-Dec-17	03-Mar-19	01-Apr-19	-395												
LIQUIDATION of 'A' PUNCH ITEMS		26	26	26-Nov-17	26-Dec-17	03-Mar-19	01-Apr-19	-395												
EOF - Liquidation of construction punch points ('A' items)		26	26	26-Nov-17	26-Dec-17	03-Mar-19	01-Apr-19	-395												
2AI000GE00300-08005	EOF - Liquidation of construction punch points ('A' items)	26	26	26-Nov-17	26-Dec-17	03-Mar-19	01-Apr-19	-395												