

WA-13B - WA-13B - Progress Update as of 22-Sep-17

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2018											
									Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
WA-13B - Progress Update as of 22-Sep-17		513	311	29-Jan-17	31-Jan-18	06-Feb-17 A	19-Sep-18	-198												
PROJECT MANAGEMENT		27	27	31-Dec-17	31-Jan-18	19-Aug-18	19-Sep-18	-198												
PROJECT WIDE/GENERAL - AREA 000		27	27	31-Dec-17	31-Jan-18	19-Aug-18	19-Sep-18	-198												
MILESTONE		27	27	31-Dec-17	31-Jan-18	19-Aug-18	19-Sep-18	-198												
Contractual Milestone		27	27	31-Dec-17	31-Jan-18	19-Aug-18	19-Sep-18	-198												
2AG000M100100-08015	Mechanical Completion Certificate (MCC) for MEI Works	0	0		31-Dec-17		19-Aug-18*	-198												
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		19-Sep-18*	-198												
PROCUREMENT BY PIL		4	1	29-Jan-17	02-Feb-17	25-May-17 A	23-Sep-17	-199												
BULK MATERIALS		4	1	29-Jan-17	02-Feb-17	25-May-17 A	23-Sep-17	-199												
PIPING		4	1	29-Jan-17	02-Feb-17	25-May-17 A	23-Sep-17	-199												
Pipes - Non Metallic - Shipment		4	1	29-Jan-17	02-Feb-17	25-May-17 A	23-Sep-17	-199												
2AP000PI00207-08000	EOF : Delivery of non-metallic pipes & fitting (GRE/FBE/HBE) - Lot-1	4	1	29-Jan-17	02-Feb-17	25-May-17 A	23-Sep-17	-199												
CONSTRUCTION/PRE-COMM		509	311	02-Feb-17	31-Jan-18	06-Feb-17 A	19-Sep-18	-198												
EXPORT OIL FACILITY - AREA 621		482	284	02-Feb-17	30-Dec-17	06-Feb-17 A	19-Aug-18	-199												
NEW STORAGE TANKS		357	159	02-Feb-17	06-Aug-17	06-Feb-17 A	26-Mar-18	-199												
PIPING		357	159	02-Feb-17	06-Aug-17	06-Feb-17 A	26-Mar-18	-199												
EOF: UG Piping works		329	147	02-Feb-17	08-Jul-17	06-Feb-17 A	12-Mar-18	-212												
EOF: UG Piping works for Non Metallic		329	147	02-Feb-17	08-Jul-17	06-Feb-17 A	12-Mar-18	-212												
2AI101PI01000-08330	EOF:Laying of Piping Spools	125	139	02-Feb-17	28-Jun-17	06-Feb-17 A	03-Mar-18	-212												
2AI101PI01000-08335	EOF:Joining/Fusion Welding	120	143	13-Feb-17	03-Jul-17	06-Feb-17 A	07-Mar-18	-212												
2AI101PI01000-08340	EOF:NDE/QC Checks of Pipes	120	147	18-Feb-17	08-Jul-17	06-Feb-17 A	12-Mar-18	-212												
Oily Water Line		130	130	02-Feb-17	04-Jul-17	23-Sep-17	21-Feb-18	-199												
2AI101PI01000-0809I	EOF:Laying of Piping Spools	125	125	02-Feb-17	28-Jun-17	23-Sep-17	15-Feb-18	-199												
2AI101PI01000-0809I	EOF:Joining/Fusion Welding	102	102	04-Mar-17	01-Jul-17	22-Oct-17	18-Feb-18	-199												
2AI101PI01000-0810I	EOF:NDE/QC Checks of Pipes	101	101	08-Mar-17	04-Jul-17	26-Oct-17	21-Feb-18	-199												
EOF: Hydrotesting		28	28	04-Jul-17	06-Aug-17	21-Feb-18	26-Mar-18	-199												
EOF: Pressure testing for Non Metallic		28	28	04-Jul-17	06-Aug-17	21-Feb-18	26-Mar-18	-199												
EOF: Hydrotesting-Oily Water Line		28	28	04-Jul-17	06-Aug-17	21-Feb-18	26-Mar-18	-199												
2AI101PI01300-0808I	EOF:Testpack preparation & Ready for Test	5	5	04-Jul-17	10-Jul-17	21-Feb-18	27-Feb-18	-199												
2AI101PI01300-0808I	EOF:Pressure testing & Approval	13	13	10-Jul-17	25-Jul-17	27-Feb-18	14-Mar-18	-199												
2AI101PI01300-0808I	EOF:Reinstatement	5	5	25-Jul-17	31-Jul-17	14-Mar-18	20-Mar-18	-199												
2AI101PI01300-0808I	EOF:Flange management	5	5	31-Jul-17	06-Aug-17	20-Mar-18	26-Mar-18	-199												
TIE-INS : EOF AREA		125	125	06-Aug-17	30-Dec-17	26-Mar-18	19-Aug-18	-199												
PIPING		125	125	06-Aug-17	30-Dec-17	26-Mar-18	19-Aug-18	-199												
EOF: Piping Tie-Ins works (Fire water line & Oily water line)		125	125	06-Aug-17	30-Dec-17	26-Mar-18	19-Aug-18	-199												
2AI104PI20100-08005	EOF:Piping Tie-Ins works Oily Water line	125	125	06-Aug-17	30-Dec-17	26-Mar-18	19-Aug-18	-199												
MECHANICAL COMPLETION		27	27	31-Dec-17	31-Jan-18	19-Aug-18	19-Sep-18	-198												
MECHANICAL COMPLETION CERTIFICATE		27	27	31-Dec-17	31-Jan-18	19-Aug-18	19-Sep-18	-198												
Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Approval by Company		27	27	31-Dec-17	31-Jan-18	19-Aug-18	19-Sep-18	-198												
2AI000GE01300	Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Appr	27	27	31-Dec-17	31-Jan-18	19-Aug-18	19-Sep-18	-198												
2AI000GE01300-08000	Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Appr	27	27	31-Dec-17	31-Jan-18	19-Aug-18	19-Sep-18	-198												
CONSTRUCTION COMPLETION		0	0	31-Jan-18	31-Jan-18	19-Sep-18	19-Sep-18	-198												
CONSTRUCTION COMPLETION CERTIFICATE		0	0	31-Jan-18	31-Jan-18	19-Sep-18	19-Sep-18	-198												
Portion2 : EOF Construction Completion Certificate - Submission to Company & Approval by Company		0	0	31-Jan-18	31-Jan-18	19-Sep-18	19-Sep-18	-198												
2AI000PC00300	Portion2 : EOF Construction Completion Certificate - Submission to Company & Appr	0	0	31-Jan-18	31-Jan-18	19-Sep-18	19-Sep-18	-198												
2AI000PC00300-08000	Portion2 : EOF Construction Completion Certificate - Submission to Company & Appr	0	0		31-Jan-18		19-Sep-18	-198												

Summary Critical activity Critical milestone ( New Bar ) Delay bar Delay Summary  
Remaining Milestone Baseline Baseline Event milestone