

WA-20B - WA-20B - Progress Update as of 23-Nov-18

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2018		2019									
									Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
WA-20B - Progress Update as of 23-Nov-18		626	275	19-Sep-16	31-Jan-18	23-Nov-16 A	09-Oct-19	-528												
DELAY EVENT		731	1			23-Nov-16 A	23-Nov-18													
Delay in Delivery of UG Piping/Cabling Material		731	1			23-Nov-16 A	23-Nov-18													
DE33-1000	Delay in Delivery of UG Piping/Cabling Material	731	1			23-Nov-16 A	23-Nov-18													
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	09-Oct-19	09-Oct-19	-528												
PROJECT WIDE/GENERAL - AREA 000		0	0	31-Jan-18	31-Jan-18	09-Oct-19	09-Oct-19	-528												
MILESTONE		0	0	31-Jan-18	31-Jan-18	09-Oct-19	09-Oct-19	-528												
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	09-Oct-19	09-Oct-19	-528												
2AG000M100100-08020	Construction Completion / Subcontract Mechanical Completion for MEI Works	0	0		31-Jan-18		09-Oct-19*	-528												
CONSTRUCTION/PRE-COMM		275	275	19-Sep-16	10-Oct-17	24-Nov-18	09-Oct-19	-626												
EXPORT OIL FACILITY - AREA 621		275	275	19-Sep-16	10-Oct-17	24-Nov-18	09-Oct-19	-626												
OTHER WORKS - EOF		275	275	19-Sep-16	10-Oct-17	24-Nov-18	09-Oct-19	-626												
CIVIL / STRUCTURAL / ARCHITECTURAL		275	275	19-Sep-16	10-Oct-17	24-Nov-18	09-Oct-19	-626												
ROADS & PAVING		275	275	19-Sep-16	10-Oct-17	24-Nov-18	09-Oct-19	-626												
EOF: Roads, Crossing & Paving Works		275	275	19-Sep-16	10-Oct-17	24-Nov-18	09-Oct-19	-626												
2AI103CV19100	EOF: Roads, Crossing & Paving Works	275	275	19-Sep-16	10-Oct-17	24-Nov-18	09-Oct-19	-626												
EOF:Asphalt Road Work		275	275	23-Nov-16	10-Oct-17	24-Nov-18	09-Oct-19	-626												
2AI103CV19100-0800	EOF:Grading & leveling	59	59	23-Nov-16	31-Jan-17	24-Nov-18	30-Jan-19	-626												
2AI103CV19100-0800	EOF:Asphalt Road Work	275	275	23-Nov-16	10-Oct-17	24-Nov-18	09-Oct-19	-626												
2AI103CV19100-0800	EOF:Preparation of sub grade	114	114	29-Nov-16	11-Apr-17	29-Nov-18	10-Apr-19	-626												
2AI103CV19100-0800	EOF:Asphalt Work	141	141	29-Apr-17	10-Oct-17	29-Apr-19	09-Oct-19	-626												
2AI103CV19100-0800	EOF:Kerb-stone installation	55	55	11-Apr-17	14-Jun-17	11-Apr-19	13-Jun-19	-626												