

WA-19B - WA-19B - Progress Update as of 28-Sep-18

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2018				2019									
									Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	
WA-19B - Progress Update as of 28-Sep-18		578	275	19-Sep-16	31-Jan-18	23-Nov-16 A	14-Aug-19	-480														
DELAY EVENT		675	1			23-Nov-16 A	28-Sep-18															
Delay in Delivery of UG Piping/Cabling Material		675	1			23-Nov-16 A	28-Sep-18															
DE33-1000	Delay in Delivery of UG Piping/Cabling Material	675	1			23-Nov-16 A	28-Sep-18															
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	14-Aug-19	14-Aug-19	-480														
PROJECT WIDE/GENERAL - AREA 000		0	0	31-Jan-18	31-Jan-18	14-Aug-19	14-Aug-19	-480														
MILESTONE		0	0	31-Jan-18	31-Jan-18	14-Aug-19	14-Aug-19	-480														
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	14-Aug-19	14-Aug-19	-480														
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		14-Aug-19*	-480														
CONSTRUCTION/PRE-COMM		275	275	19-Sep-16	10-Oct-17	29-Sep-18	14-Aug-19	-578														
EXPORT OIL FACILITY - AREA 621		275	275	19-Sep-16	10-Oct-17	29-Sep-18	14-Aug-19	-578														
OTHER WORKS - EOF		275	275	19-Sep-16	10-Oct-17	29-Sep-18	14-Aug-19	-578														
CIVIL / STRUCTURAL / ARCHITECTURAL		275	275	19-Sep-16	10-Oct-17	29-Sep-18	14-Aug-19	-578														
ROADS & PAVING		275	275	19-Sep-16	10-Oct-17	29-Sep-18	14-Aug-19	-578														
EOF: Roads, Crossing & Paving Works		275	275	19-Sep-16	10-Oct-17	29-Sep-18	14-Aug-19	-578														
2AI103CV19100	EOF: Roads, Crossing & Paving Works	275	275	19-Sep-16	10-Oct-17	29-Sep-18	14-Aug-19	-578														
EOF:Asphalt Road Work		275	275	23-Nov-16	10-Oct-17	29-Sep-18	14-Aug-19	-578														
2AI103CV19100-080	EOF:Grading & leveling	59	59	23-Nov-16	31-Jan-17	29-Sep-18	05-Dec-18	-578														
2AI103CV19100-080	EOF:Asphalt Road Work	275	275	23-Nov-16	10-Oct-17	29-Sep-18	14-Aug-19	-578														
2AI103CV19100-080	EOF:Preparation of sub grade	114	114	29-Nov-16	11-Apr-17	04-Oct-18	13-Feb-19	-578														
2AI103CV19100-080	EOF:Asphalt Work	141	141	29-Apr-17	10-Oct-17	04-Mar-19	14-Aug-19	-578														
2AI103CV19100-080	EOF:Kerb-stone installation	55	55	11-Apr-17	14-Jun-17	14-Feb-19	18-Apr-19	-578														