


WA-04A - WA-04A - Delay Event between 22-Jan-16 to 25-Mar-16

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2016												2017												2018	
									Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
WA-04A - Delay Event between 22-Jan-16 to 25-Mar-16		0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																										
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																										
PROJECT WIDE/GENERAL -AREA 000		0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																										
MILESTONE		0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																										
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																										
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		31-Jan-18*	0																										

Page 1 of 1
TASK filter: Longest Path.