

WA-07A - WA-07A - Delay Event between 22-Jul-16 to 23-Sep-16

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	6	2017												2018											
									Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar				
WA-07A - Delay Event between 22-Jul-16 to 23-Sep-16		506	506	14-Apr-16	31-Jan-18	14-Apr-16A	04-Mar-18	-27																									
DELAY EVENT		163	64			14-Apr-16A	23-Sep-16																										
Delay due to Area Clearence Sub-contractor obstruction VO revised drawings in COCC area		163	64			14-Apr-16A	23-Sep-16																										
DE34-1060	Delay in Grading cutting stockpiling	163	64			14-Apr-16A	23-Sep-16																										
PROJECT MANAGEMENT		27	27	31-Dec-17	31-Jan-18	31-Jan-18	04-Mar-18	-27																									
PROJECT WIDE/GENERAL - AREA 000		27	27	31-Dec-17	31-Jan-18	31-Jan-18	04-Mar-18	-27																									
MILESTONE		27	27	31-Dec-17	31-Jan-18	31-Jan-18	04-Mar-18	-27																									
Contractual Milestone		27	27	31-Dec-17	31-Jan-18	31-Jan-18	04-Mar-18	-27																									
2AG000M100100-08015	Mechanical Completion Certificate (MCC) for MEI Works	0	0		31-Dec-17		31-Jan-18*	-27																									
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		04-Mar-18*	-27																									
CONSTRUCTION/PRE-COMM		452	452	14-Apr-16	31-Jan-18	24-Sep-16	04-Mar-18	-27																									
CRUDE OIL CONTROL CENTER (COCC) - AREA 621		425	425	14-Apr-16	24-Aug-17	24-Sep-16	31-Jan-18	-137																									
BUILDINGS - COCC		425	425	14-Apr-16	24-Aug-17	24-Sep-16	31-Jan-18	-137																									
COCC :SITE PREPARATION		95	95	14-Apr-16	04-Aug-16	24-Sep-16	11-Jan-17	-137																									
COCC : Site preparation		95	95	14-Apr-16	04-Aug-16	24-Sep-16	11-Jan-17	-137																									
COCC : Site preparation (Including COCC Building,Carparking & Subsataion)		95	95	14-Apr-16	04-Aug-16	24-Sep-16	11-Jan-17	-137																									
2AI141CV01000-0802I	COCC : Grading, Cutting & Stockpiling	65	65	14-Apr-16	29-Jun-16	24-Sep-16	07-Dec-16	-137																									
2AI141CV01000-0802I	COCC : Grading, Filling & Compaction	85	85	25-Apr-16	04-Aug-16	05-Oct-16	11-Jan-17	-137																									
CIVIL / STRUCTURAL / ARCHITECTURAL		70	70	04-Jun-17	24-Aug-17	12-Nov-17	31-Jan-18	-137																									
ROADS & PAVING		70	70	04-Jun-17	24-Aug-17	12-Nov-17	31-Jan-18	-137																									
COCC :Roads, Crossing & Paving Works		70	70	04-Jun-17	24-Aug-17	12-Nov-17	31-Jan-18	-137																									
COCC:Paving Works		70	70	04-Jun-17	24-Aug-17	12-Nov-17	31-Jan-18	-137																									
2AI102CV01600-0814	COCC:Paving Work	70	70	04-Jun-17	24-Aug-17	12-Nov-17	31-Jan-18	-137																									
Car Park Shelter		260	260	04-Aug-16	04-Jun-17	12-Jan-17	11-Nov-17	-137																									
COCC : Construct Car Shelter Foundation & Miscellaneous Shelter Foundation		134	134	04-Aug-16	08-Jan-17	12-Jan-17	17-Jun-17	-137																									
2AI133CV99400-08000	COCC: Excavation & Subgrade	75	75	04-Aug-16	31-Oct-16	12-Jan-17	09-Apr-17	-137																									
2AI133CV99400-08005	COCC: Blinding/PCC for Fnd	58	58	30-Aug-16	06-Nov-16	07-Feb-17	15-Apr-17	-137																									
2AI133CV99400-08010	COCC: Rebar, Formwork for Footing	72	72	03-Sep-16	26-Nov-16	11-Feb-17	04-May-17	-137																									
2AI133CV99400-08011	COCC:Concrete Pouring for Footing	48	48	06-Oct-16	01-Dec-16	16-Mar-17	10-May-17	-137																									
2AI133CV99400-08015	COCC: Rebar, Formwork & Install Embedments for Pedestal	62	62	11-Oct-16	22-Dec-16	21-Mar-17	31-May-17	-137																									
2AI133CV99400-08016	COCC:Concrete Pouring for Pedestal	51	51	29-Oct-16	27-Dec-16	08-Apr-17	05-Jun-17	-137																									
2AI133CV99400-08020	COCC: Concrete Potection for Fnd	45	45	10-Nov-16	02-Jan-17	20-Apr-17	11-Jun-17	-137																									
2AI133CV99400-08025	COCC: Backfilling & Compaction for Fnd	39	39	23-Nov-16	08-Jan-17	03-May-17	17-Jun-17	-137																									
COCC : Car Shelter Erection & Miscellaneous Shelter		121	121	14-Jan-17	04-Jun-17	24-Jun-17	11-Nov-17	-137																									
2AI133CV99500-08000	COCC: Installation of Main steel structure	109	109	14-Jan-17	21-May-17	24-Jun-17	28-Oct-17	-137																									
2AI133CV99500-08005	COCC:AlignmentWelding/Bolting for Shelter	102	102	25-Jan-17	24-May-17	05-Jul-17	31-Oct-17	-137																									
2AI133CV99500-08006	COCC:Torque Bolts	102	102	31-Jan-17	30-May-17	11-Jul-17	06-Nov-17	-137																									
2AI133CV99500-08010	COCC: Grouting of Shelter	98	98	09-Feb-17	04-Jun-17	20-Jul-17	11-Nov-17	-137																									
MECHANICAL COMPLETION		27	27	31-Dec-17	31-Jan-18	01-Feb-18	04-Mar-18	-27																									
MECHANICAL COMPLETION CERTIFICATE		27	27	31-Dec-17	31-Jan-18	01-Feb-18	04-Mar-18	-27																									
Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Approval by Company		27	27	31-Dec-17	31-Jan-18	01-Feb-18	04-Mar-18	-27																									
2AI000GE01300	Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Appr	27	27	31-Dec-17	31-Jan-18	01-Feb-18	04-Mar-18	-27																									
2AI000GE01300-08000	Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Appr	27	27	31-Dec-17	31-Jan-18	01-Feb-18	04-Mar-18	-27																									
CONSTRUCTION COMPLETION		0	0	31-Jan-18	31-Jan-18	04-Mar-18	04-Mar-18	-27																									

Summary Critical activity Critical milestone ( New Bar ) Delay bar Delay Summary  
Remaining Milestone Baseline Baseline Event milestone

WA-07A - WA-07A - Delay Event between 22-Jul-16 to 23-Sep-16

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish																								
									2017												2018											
									6	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		
	CONSTRUCTION COMPLETION CERTIFICATE	0	0	31-Jan-18	31-Jan-18	04-Mar-18	04-Mar-18	-27																								
	Portion2 : EOF Construction Completion Certificate - Submission to Company & Approval by Company	0	0	31-Jan-18	31-Jan-18	04-Mar-18	04-Mar-18	-27																								
	2AI000PC00300 Portion2 : EOF Construction Completion Certificate - Submission to Company & Appr	0	0	31-Jan-18	31-Jan-18	04-Mar-18	04-Mar-18	-27																								
	2AI000PC00300-08000 Portion2 : EOF Construction Completion Certificate - Submission to Company & Appr	0	0		31-Jan-18		04-Mar-18	-27																								

Page 2 of 2  
TASK filter: Longest Path.