

WA-16B - WA-16B - Progress Update as of 23-Mar-18

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2018												2019		
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	r	
WA-16B - Progress Update as of 23-Mar-18		832	305	17-Nov-16	31-Jan-18	29-Nov-16A	14-Mar-19	-348															
DELAY EVENT		480	1			29-Nov-16A	23-Mar-18																
Delay in finailizing engienering - distance betw Concrete pipe and Metal Pipe		480	1			29-Nov-16A	23-Mar-18																
DE30-1010	Delay in finalizing engineering - distance between Concrete pipe and Metal Pipe	480	1			29-Nov-16A	23-Mar-18																
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	14-Mar-19	14-Mar-19	-348															
PROJECT WIDE/GENERAL - AREA 000		0	0	31-Jan-18	31-Jan-18	14-Mar-19	14-Mar-19	-348															
MILESTONE		0	0	31-Jan-18	31-Jan-18	14-Mar-19	14-Mar-19	-348															
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	14-Mar-19	14-Mar-19	-348															
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		14-Mar-19*	-348															
CONSTRUCTION/PRE-COMM		726	305	17-Nov-16	31-Jan-18	06-Dec-16A	14-Mar-19	-348															
EXPORT OIL FACILITY - AREA 621		695	274	17-Nov-16	25-Dec-17	06-Dec-16A	06-Feb-19	-350															
NEW STORAGE TANKS		695	274	17-Nov-16	25-Dec-17	06-Dec-16A	06-Feb-19	-350															
PIPING		265	265	19-Feb-17	25-Dec-17	03-Apr-18	06-Feb-19	-350															
EOF: UG Piping works		239	239	19-Feb-17	25-Nov-17	03-Apr-18	07-Jan-19	-350															
EOF: UG Piping works for Metallic (SS/SDSS)		239	239	19-Feb-17	25-Nov-17	03-Apr-18	07-Jan-19	-350															
2AI101PI01000-08040	EOF:Installation of pipes	225	225	19-Feb-17	08-Nov-17	03-Apr-18	22-Dec-18	-350															
2AI101PI01000-08045	EOF:Alignment/Fit-up	225	225	23-Feb-17	13-Nov-17	08-Apr-18	26-Dec-18	-350															
2AI101PI01000-08046	EOF:Welding/Bolting of Pipes	215	215	13-Mar-17	19-Nov-17	25-Apr-18	01-Jan-19	-350															
2AI101PI01000-08050	EOF:NDE/PWHT/QC Checks of Pipes	210	210	25-Mar-17	25-Nov-17	07-May-18	07-Jan-19	-350															
EOF: Hydrotesting		21	21	30-Nov-17	25-Dec-17	13-Jan-19	06-Feb-19	-350															
EOF: Pressure testing for Metallic (SS/SDSS)		21	21	30-Nov-17	25-Dec-17	13-Jan-19	06-Feb-19	-350															
2AI101PI01300-08020	EOF:Testpack preparation & Ready for Test	5	5	30-Nov-17	06-Dec-17	13-Jan-19	19-Jan-19	-350															
2AI101PI01300-08021	EOF:Pressure testing & Approval	18	18	02-Dec-17	23-Dec-17	14-Jan-19	04-Feb-19	-350															
2AI101PI01300-08025	EOF:Reinstatement	12	12	10-Dec-17	24-Dec-17	22-Jan-19	05-Feb-19	-350															
2AI101PI01300-08026	EOF:Flange management	12	12	11-Dec-17	25-Dec-17	23-Jan-19	06-Feb-19	-350															
CIVIL / STRUCTURAL / ARCHITECTURAL		248	23	17-Nov-16	02-Sep-17	06-Dec-16A	19-Apr-18	-196															
MISCELLANEOUS CIVIL WORKS		248	23	17-Nov-16	02-Sep-17	06-Dec-16A	19-Apr-18	-196															
EOF: UG Trench and Other Civil Works		248	23	17-Nov-16	02-Sep-17	06-Dec-16A	19-Apr-18	-196															
EOF: Pipe Trench		248	23	17-Nov-16	02-Sep-17	06-Dec-16A	19-Apr-18	-196															
2AI101CV18400-0804	EOF: Bedding (incl. clean sand layer)	248	23	17-Nov-16	02-Sep-17	06-Dec-16A	19-Apr-18	-196															
EOF:Pipe Trench - Other Lines		70	9	29-Nov-16	19-Feb-17	06-Dec-16A	03-Apr-18	-350															
2AI101CV18400-0804	EOF: Bedding (incl. clean sand layer)	70	9	29-Nov-16	19-Feb-17	06-Dec-16A	03-Apr-18	-350															
PRE-COMMISSIONING: EXPORT OIL FACILITY - AREA 621		31	31	26-Dec-17	31-Jan-18	06-Feb-19	14-Mar-19	-348															
EOF -PROCESS System		31	31	26-Dec-17	31-Jan-18	06-Feb-19	14-Mar-19	-348															
EOF/COCC: Liquidation of pre-comm punch points ('B' items)		31	31	26-Dec-17	31-Jan-18	06-Feb-19	14-Mar-19	-348															
2AI133PC01500	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	06-Feb-19	14-Mar-19	-348															
2AI133PC01500-08000	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	06-Feb-19	14-Mar-19	-348															
MECHANICAL COMPLETION		26	26	26-Nov-17	26-Dec-17	07-Jan-19	06-Feb-19	-348															
LIQUIDATION of 'A' PUNCH ITEMS		26	26	26-Nov-17	26-Dec-17	07-Jan-19	06-Feb-19	-348															
EOF - Liquidation of construction punch points ('A' items)		26	26	26-Nov-17	26-Dec-17	07-Jan-19	06-Feb-19	-348															
2AI000GE00300-08005	EOF - Liquidation of construction punch points ('A' items)	26	26	26-Nov-17	26-Dec-17	07-Jan-19	06-Feb-19	-348															

Summary Critical activity Critical milestone (New Bar) Delay bar Delay Summary
Remaining Milestone Baseline Baseline Event milestone