

WA-11A - WA-11A - Delay Event between 24-Mar-17 to 26-May-17

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2017												2018							
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
WA-11A - Delay Event between 24-Mar-17 to 26-May-17		651	426	03-Jul-16	31-Jan-18	10-May-16A	02-Aug-18	-157																				
DELAY EVENT		382	64			10-May-16A	26-May-17																					
Delay in finishing ofAFC drawings for Pipe Cable trench at new tank Area		382	64			10-May-16A	26-May-17																					
DE25-1000	Delay in finishing ofAFC drawings for Pipe Cable trench at new tank Area	382	64			10-May-16A	26-May-17																					
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	02-Aug-18	02-Aug-18	-157																				
PROJECT WIDE/GENERAL - AREA 000		0	0	31-Jan-18	31-Jan-18	02-Aug-18	02-Aug-18	-157																				
MILESTONE		0	0	31-Jan-18	31-Jan-18	02-Aug-18	02-Aug-18	-157																				
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	02-Aug-18	02-Aug-18	-157																				
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		02-Aug-18*	-157																				
ENGINEERING BY PIL		4	3	03-Jul-16	09-Jul-16	10-May-16A	27-May-17	-276																				
ENGINEERING (EXPORT OIL FACILITY - AREA 621 -(100)		4	3	03-Jul-16	09-Jul-16	10-May-16A	27-May-17	-276																				
ENGINEERING INPUTS FROM PIL		4	3	03-Jul-16	09-Jul-16	10-May-16A	27-May-17	-276																				
CIVIL / STRUCTURAL / ARCHITECTURAL		4	3	03-Jul-16	09-Jul-16	10-May-16A	27-May-17	-276																				
EOF - TRENCHES & ROAD CROSSINGS DRAWINGS		4	3	03-Jul-16	09-Jul-16	10-May-16A	27-May-17	-276																				
2AE100CV02400-08110	EOF:AFC Drawing for Pipe & Cable trench at new Tank Area	4	3	03-Jul-16	09-Jul-16	10-May-16A	27-May-17	-276																				
CONSTRUCTION/PRE-COMM		537	426	14-Nov-16	31-Jan-18	17-Nov-16A	02-Aug-18	-157																				
EXPORT OIL FACILITY - AREA 621		506	395	14-Nov-16	25-Dec-17	17-Nov-16A	27-Jun-18	-158																				
NEW STORAGE TANKS		506	395	14-Nov-16	25-Dec-17	17-Nov-16A	27-Jun-18	-158																				
PIPING		265	265	19-Feb-17	25-Dec-17	22-Aug-17	27-Jun-18	-158																				
EOF: UG Piping works		239	239	19-Feb-17	25-Nov-17	22-Aug-17	28-May-18	-158																				
EOF: UG Piping works for Metallic (SS/SDSS)		239	239	19-Feb-17	25-Nov-17	22-Aug-17	28-May-18	-158																				
2AI101PI01000-08040	EOF:Installation of pipes	225	225	19-Feb-17	08-Nov-17	22-Aug-17	12-May-18	-158																				
2AI101PI01000-08045	EOF:Alignment/fit-up	225	225	23-Feb-17	13-Nov-17	27-Aug-17	16-May-18	-158																				
2AI101PI01000-08046	EOF:Welding/Bolting of Pipes	215	215	13-Mar-17	19-Nov-17	13-Sep-17	22-May-18	-158																				
2AI101PI01000-08050	EOF:NDE/PWHT/QC Checks of Pipes	210	210	25-Mar-17	25-Nov-17	25-Sep-17	28-May-18	-158																				
EOF: Hydrotesting		21	21	30-Nov-17	25-Dec-17	03-Jun-18	27-Jun-18	-158																				
EOF: Pressure testing for Metallic (SS/SDSS)		21	21	30-Nov-17	25-Dec-17	03-Jun-18	27-Jun-18	-158																				
2AI101PI01300-08020	EOF:Test pack preparation & Ready for Test	5	5	30-Nov-17	06-Dec-17	03-Jun-18	09-Jun-18	-158																				
2AI101PI01300-08021	EOF:Pressure testing & Approval	18	18	02-Dec-17	23-Dec-17	04-Jun-18	25-Jun-18	-158																				
2AI101PI01300-08025	EOF:Reinstatement	12	12	10-Dec-17	24-Dec-17	12-Jun-18	26-Jun-18	-158																				
2AI101PI01300-08026	EOF:Flange management	12	12	11-Dec-17	25-Dec-17	13-Jun-18	27-Jun-18	-158																				
CIVIL / STRUCTURAL / ARCHITECTURAL		251	193	14-Nov-16	02-Sep-17	17-Nov-16A	05-Nov-17	-54																				
MISCELLANEOUS CIVIL WORKS		251	193	14-Nov-16	02-Sep-17	17-Nov-16A	05-Nov-17	-54																				
EOF: UG Trench and Other Civil Works		251	193	14-Nov-16	02-Sep-17	17-Nov-16A	05-Nov-17	-54																				
EOF: Pipe Trench		251	193	14-Nov-16	02-Sep-17	17-Nov-16A	05-Nov-17	-54																				
2AI101CV18400-0801	EOF:Survey Marking, Excavation (Hand/Machine) & Disposal of Unsuitable Material	248	179	14-Nov-16	29-Aug-17	17-Nov-16A	18-Oct-17	-43																				
2AI101CV18400-0801	EOF: Bedding (incl. clean sand layer)	248	193	17-Nov-16	02-Sep-17	06-Dec-16A	05-Nov-17	-54																				
EOF:Pipe Trench - Other Lines		78	76	20-Nov-16	19-Feb-17	17-Nov-16A	22-Aug-17	-158																				
2AI101CV18400-0801	EOF:Survey Marking, Excavation (Hand/Machine) & Disposal of Unsuitable Material	75	73	20-Nov-16	15-Feb-17	17-Nov-16A	19-Aug-17	-158																				
2AI101CV18400-0801	EOF: Bedding (incl. clean sand layer)	70	68	29-Nov-16	19-Feb-17	06-Dec-16A	22-Aug-17	-158																				
PRE-COMMISSIONING: EXPORT OIL FACILITY - AREA 621		31	31	26-Dec-17	31-Jan-18	27-Jun-18	02-Aug-18	-157																				
EOF -PROCESS System		31	31	26-Dec-17	31-Jan-18	27-Jun-18	02-Aug-18	-157																				
EOF/COCC: Liquidation of pre-comm punch points ('B' items)		31	31	26-Dec-17	31-Jan-18	27-Jun-18	02-Aug-18	-157																				
2AI133PC01500	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	27-Jun-18	02-Aug-18	-157																				
2AI133PC01500-08000	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	27-Jun-18	02-Aug-18	-157																				
MECHANICAL COMPLETION		26	26	26-Nov-17	26-Dec-17	28-May-18	27-Jun-18	-157																				
LIQUIDATION of 'A' PUNCH ITEMS		26	26	26-Nov-17	26-Dec-17	28-May-18	27-Jun-18	-157																				
EOF - Liquidation of construction punch points ('A' items)		26	26	26-Nov-17	26-Dec-17	28-May-18	27-Jun-18	-157																				
2AI000GE00300-08005	EOF - Liquidation of construction punch points ('A' items)	26	26	26-Nov-17	26-Dec-17	28-May-18	27-Jun-18	-157																				

Summary Critical activity Critical milestone (New Bar) Delay bar Delay Summary
Remaining Milestone Baseline Baseline Event milestone