

WA-10B - WA-10B - Progress Update as of 24-Mar-17

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2017												2018					
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		
WA-10B - Progress Update as of 24-Mar-17		663	380	14-Apr-16	31-Jan-18	01-Sep-16 A	11-Jun-18	-111																		
PROJECT MANAGEMENT		27	27	31-Dec-17	31-Jan-18	10-May-18	11-Jun-18	-112																		
PROJECT WIDE/GENERAL - AREA 000		27	27	31-Dec-17	31-Jan-18	10-May-18	11-Jun-18	-112																		
MILESTONE		27	27	31-Dec-17	31-Jan-18	10-May-18	11-Jun-18	-112																		
Contractual Milestone		27	27	31-Dec-17	31-Jan-18	10-May-18	11-Jun-18	-112																		
2AG000M100100-08015	Mechanical Completion Certificate (MCC) for MEI Works	0	0		31-Dec-17		10-May-18*	-111																		
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		11-Jun-18*	-112																		
CONSTRUCTION/PRE-COMM		663	380	14-Apr-16	31-Jan-18	01-Sep-16 A	11-Jun-18	-111																		
CRUDE OIL CONTROL CENTER (COCC) - AREA 621		636	353	14-Apr-16	24-Aug-17	01-Sep-16 A	10-May-18	-221																		
BUILDINGS - COCC		636	353	14-Apr-16	24-Aug-17	01-Sep-16 A	10-May-18	-221																		
COCC :SITE PREPARATION		348	68	14-Apr-16	04-Aug-16	01-Sep-16 A	11-Jun-17	-266																		
COCC : Site preparation		348	68	14-Apr-16	04-Aug-16	01-Sep-16 A	11-Jun-17	-266																		
COCC : Site preparation (Including COCC Building,Carparking & Subsation)		348	68	14-Apr-16	04-Aug-16	01-Sep-16 A	11-Jun-17	-266																		
2AI141CV01000-0802I	COCC : Grading, Cutting & Stockpiling	65	65	14-Apr-16	29-Jun-16	25-Mar-17	07-Jun-17	-293																		
2AI141CV01000-0802I	COCC : Grading, Filling & Compaction	85	45	25-Apr-16	04-Aug-16	01-Sep-16 A	11-Jun-17	-266																		
CIVIL / STRUCTURAL / ARCHITECTURAL		70	70	04-Jun-17	24-Aug-17	18-Feb-18	10-May-18	-221																		
ROADS & PAVING		70	70	04-Jun-17	24-Aug-17	18-Feb-18	10-May-18	-221																		
COCC :Roads, Crossing & Paving Works		70	70	04-Jun-17	24-Aug-17	18-Feb-18	10-May-18	-221																		
COCC: Paving Works		70	70	04-Jun-17	24-Aug-17	18-Feb-18	10-May-18	-221																		
2AI102CV01600-0814	COCC: Paving Work	70	70	04-Jun-17	24-Aug-17	18-Feb-18	10-May-18	-221																		
Car Park Shelter		481	215	04-Aug-16	04-Jun-17	11-Feb-17 A	18-Feb-18	-221																		
COCC : Construct Car Shelter Foundation & Miscellanious Shelter Foundation		134	89	04-Aug-16	08-Jan-17	11-Feb-17 A	24-Sep-17	-221																		
2AI133CV99400-08000	COCC: Excavation & Subgrade	75	53	04-Aug-16	31-Oct-16	11-Feb-17 A	13-Aug-17	-244																		
2AI133CV99400-08005	COCC: Blinding/PCC for Fnd	58	45	30-Aug-16	06-Nov-16	13-Feb-17 A	19-Aug-17	-244																		
2AI133CV99400-08010	COCC: Rebar, Formwork for Footing	72	57	03-Sep-16	26-Nov-16	04-Mar-17 A	24-Aug-17	-232																		
2AI133CV99400-08011	COCC:Concrete Pouring for Footing	48	38	06-Oct-16	01-Dec-16	06-Mar-17 A	30-Aug-17	-232																		
2AI133CV99400-08015	COCC: Rebar,Formwork & Install Embedments for Pedestal	62	52	11-Oct-16	22-Dec-16	28-Feb-17 A	07-Sep-17	-221																		
2AI133CV99400-08016	COCC:Concrete Pouring for Pedestal	51	42	29-Oct-16	27-Dec-16	08-Mar-17 A	12-Sep-17	-221																		
2AI133CV99400-08020	COCC: Concrete Potection for Fnd	45	38	10-Nov-16	02-Jan-17	14-Mar-17 A	18-Sep-17	-221																		
2AI133CV99400-08025	COCC: Backfilling & Compaction for Fnd	39	37	23-Nov-16	08-Jan-17	20-Mar-17 A	24-Sep-17	-221																		
COCC : Car Shelter Erection & Miscellaneous Shelter		121	121	14-Jan-17	04-Jun-17	30-Sep-17	18-Feb-18	-221																		
2AI133CV99500-08000	COCC: Installation of Main steel structure	109	109	14-Jan-17	21-May-17	30-Sep-17	04-Feb-18	-221																		
2AI133CV99500-08005	COCC:AlignmentWelding/Bolting for Shelter	102	102	25-Jan-17	24-May-17	11-Oct-17	07-Feb-18	-221																		
2AI133CV99500-08006	COCC:Torque Bolts	102	102	31-Jan-17	30-May-17	17-Oct-17	13-Feb-18	-221																		
2AI133CV99500-08010	COCC: Grouting of Shelter	98	98	09-Feb-17	04-Jun-17	26-Oct-17	18-Feb-18	-221																		
MECHANICAL COMPLETION		27	27	31-Dec-17	31-Jan-18	10-May-18	11-Jun-18	-111																		
MECHANICAL COMPLETION CERTIFICATE		27	27	31-Dec-17	31-Jan-18	10-May-18	11-Jun-18	-111																		
Portion2 : EOF Mechanical Completion Certificate - Submission to Company &Approval by Company		27	27	31-Dec-17	31-Jan-18	10-May-18	11-Jun-18	-111																		
2AI000GE01300	Portion2 : EOF Mechanical Completion Certificate - Submission to Company &Appr	27	27	31-Dec-17	31-Jan-18	10-May-18	11-Jun-18	-111																		
2AI000GE01300-08000	Portion2 : EOF Mechanical Completion Certificate - Submission to Company &Appr	27	27	31-Dec-17	31-Jan-18	10-May-18	11-Jun-18	-111																		
CONSTRUCTION COMPLETION		0	0	31-Jan-18	31-Jan-18	11-Jun-18	11-Jun-18	-111																		
CONSTRUCTION COMPLETION CERTIFICATE		0	0	31-Jan-18	31-Jan-18	11-Jun-18	11-Jun-18	-111																		
Portion2 : EOF Construction Completion Certificate - Submission to Company &Approval by Company		0	0	31-Jan-18	31-Jan-18	11-Jun-18	11-Jun-18	-111																		
2AI000PC00300	Portion2 : EOF Construction Completion Certificate - Submission to Company &Appr	0	0	31-Jan-18	31-Jan-18	11-Jun-18	11-Jun-18	-111																		
2AI000PC00300-08000	Portion2 : EOF Construction Completion Certificate - Submission to Company &Appr	0	0		31-Jan-18		11-Jun-18	-111																		

Summary Critical activity Critical milestone (New Bar) Delay bar Delay Summary
Remaining Milestone Baseline Baseline Event milestone