WA-05A - WA-05A - Delay Event between 25-Mar-16 to 27-May-16

Activity ID	Activity Name	Original	Remaining	Baseline Start	Baseline Finish	Start	Finish	Var.																			
,		Duration	Duration					Finish		2016					2017									2018			
									Mar	Apr	May	Jun	Jul	Aug S	бер О	d Nov	Dec	Jan	Feb N	ar Apr	May	Jun J	ul Au	ug Sep	Oct No	v Dec	Jan Feb
WA-05A - Delay Event between 25-Mar-16 to 27-May-16		0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0	П																		
PROJECT MANAGEMEN	Т	0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																			
PROJECT WIDE/GENERA	L -AREA 000	0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																			
MILESTONE		0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																			
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																			
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		31-Jan-18*	0								:				:							X