WA-08B - WA-08B - Progress Update as of 25-Nov-16 Activity Name Activity ID Baseline Finish Start 2017 2018 Duration Finish Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec WA-08B - Progress Update as of 25-Nov-16 625 444 14-Apr-16 31-Jan-18 14-Apr-16A 28-Apr-18 226 14-Apr-16A 25-Nov-16 **DELAY EVENT** Delay due to Area Clearence Sub-contractor obstraction VO revised drawings in COCC area 226 14-Apr-16A 25-Nov-16 DE34-1060 Delay in Grading cutting stockpilling 226 1 14-Apr-16A 25-Nov-16 PROJECT MANAGEMENT 27 27 31-Dec-17 31-Jan-18 27-Mar-18 28-Apr-18 PROJECT WIDE/GENERAL - AREA 000 27 27 31-Dec-17 31-Jan-18 27-Mar-18 28-Apr-18 -74 MILESTONE 27 27 31-Dec-17 31-Jan-18 27-Mar-18 28-Apr-18 -74 27 Contractual Milestone 27 31-Dec-17 31-Jan-18 28-Apr-18 2AG000M100100-08015 | Mechanical Completion Certificate (MCC) for MEI Works 0 0 31-Dec-17 27-Mar-18* -73 2AG000M100100-08020 | Construction Completion / Subcontract Mechancial Completion for MEI Works 0 0 31-Jan-18 28-Apr-18* -74 01-Sep-16A 625 444 -73 CONSTRUCTION/PRE-COMM 14-Apr-16 31-Jan-18 28-Apr-18 **CRUDE OIL CONTROL CENTER (COCC) - AREA 621** 598 417 -183 14-Apr-16 24-Aug-17 01-Sep-16A 27-Mar-18 598 **BUILDINGS - COCC** 417 24-Aug-17 01-Sep-16A 27-Mar-18 -183 14-Apr-16 COCC:SITE PREPARATION 246 87 04-Aug-16 01-Sep-16A 07-Mar-17 -183 14-Apr-16 246 -183 COCC: Site preparation 87 14-Apr-16 04-Aug-16 01-Sep-16A 07-Mar-17 -183 COCC: Site preparation (Including COCC Buliding, Carparking & Subsatation) 246 87 14-Apr-16 04-Aug-16 01-Sep-16A 07-Mar-17 2Al141CV01000-0802 | COCC: Grading, Cutting & Stockpiling 65 65 14-Apr-16 29-Jun-16 26-Nov-16 08-Feb-17 -191 2Al141CV01000-0802: COCC: Grading, Filling & Compaction 85 77 25-Apr-16 04-Aug-16 01-Sep-16A 07-Mar-17 -183 CIVIL/STRUCTURAL/ARCHITECTURAL 70 70 04-Jun-17 24-Aug-17 04-Jan-18 27-Mar-18 -183 **ROADS & PAVING** 24-Aug-17 27-Mar-18 70 70 04-Jun-17 04-Jan-18 COCC: Roads, Crossing & Paving Works 70 70 04-Jun-17 24-Aug-17 04-Jan-18 27-Mar-18 COCC: Paving Works 70 70 04-Jun-17 24-Aug-17 04-Jan-18 27-Mar-18 -183 24-Aug-17 2Al102CV01600-0814 COCC: Paving Work 70 70 04-Jun-17 04-Jan-18 27-Mar-18 -183 260 260 04-Aug-16 04-Jun-17 04-Jan-18 Car Park Shelter 07-Mar-17 -183 10-Aug-17 COCC: Construct Car Shelter Foundation & Miscellanious Shelter Foundation 134 134 04-Aug-16 08-Jan-17 -183 07-Mar-17 2Al133CV99400-08000 COCC: Excavation & Subgrade 75 75 04-Aug-16 31-Oct-16 07-Mar-17 03-Jun-17 -183 2Al133CV99400-08005 COCC: Blinding/PCC for Fnd 58 58 30-Aug-16 06-Nov-16 02-Apr-17 08-Jun-17 -183 2Al133CV99400-08010 COCC: Rebar, Formwork for Footing 72 72 03-Sep-16 26-Nov-16 05-Apr-17 28-Jun-17 -183 -183 2Al133CV99400-08011 COCC:Concrete Pouring for Footing 48 48 06-Oct-16 01-Dec-16 09-May-17 04-Jul-17 -183 2Al133CV99400-08015 COCC: Rebar, Formwork & Install Embedments for Pedestal 62 62 11-Oct-16 22-Dec-16 14-May-17 25-Jul-17 51 51 -183 2AI133CV99400-08016 COCC:Concrete Pouring for Pedestal 29-Oct-16 27-Dec-16 31-May-17 30-Jul-17 45 2Al133CV99400-08020 COCC: Concrete Potection for Fnd 45 10-Nov-16 02-Jan-17 13-Jun-17 05-Aug-17 -183 39 2AI133CV99400-08025 COCC: Backfilling & Compaction for Fnd 39 23-Nov-16 08-Jan-17 26-Jun-17 10-Aug-17 -183 COCC: Car Shelter Erection & Miscellanious Shelter 121 121 14-Jan-17 04-Jun-17 16-Aug-17 04-Jan-18 -183 16-Aug-17 2Al133CV99500-08000 COCC: Installation of Main steel structure 109 109 14-Jan-17 21-May-17 21-Dec-17 -183 2Al133CV99500-08005 COCC:Alignment/Welding/Bolting for Shelter 102 102 24-May-17 25-Dec-17 -183 25-Jan-17 28-Aug-17 COCC:Torque Bolts 102 102 30-May-17 2Al133CV99500-08006 31-Jan-17 03-Sep-17 31-Dec-17 -183 2Al133CV99500-08010 COCC: Grouting of Shelter 98 98 09-Feb-17 04-Jun-17 12-Sep-17 -183 04-Jan-18 **MECHANICAL COMPLETION** 27 27 31-Dec-17 31-Jan-18 27-Mar-18 28-Apr-18 -73 MECHANICAL COMPLETION CERTIFICATE 27 27 31-Dec-17 31-Jan-18 28-Apr-18 -73 27-Mar-18 Portion2: EOF Mechanical Completion Certificate - Submission to Company & Approval by Company 27 27 31-Dec-17 31-Jan-18 27-Mar-18 28-Apr-18 -73 2Al000GE01300 Portion2: EOF Mechanical Completion Certificate - Submission to Company & Appro 27 27 31-Dec-17 31-Jan-18 27-Mar-18 28-Apr-18 -73 2Al000GE01300-08000 Portion2: EOF Mechanical Completion Certificate - Submission to Company & Approx 27 27 -73 31-Dec-17 31-Jan-18 27-Mar-18 28-Apr-18 0 -73 **CONSTRUCTION COMPLETION** 0 31-Jan-18 28-Apr-18 28-Apr-18 31-Jan-18 CONSTRUCTION COMPLETION CERTIFICATE 0 0 31-Jan-18 31-Jan-18 28-Apr-18 28-Apr-18 -73 Portion2: EOF Construction Completion Certificate - Submission to Company & Approval by Company 0 0 31-Jan-18 31-Jan-18 28-Apr-18 28-Apr-18 -73 2Al000PC00300 Portion2: EOF Construction Completion Certificate - Submission to Company & Appr 0 0 31-Jan-18 31-Jan-18 28-Apr-18 28-Apr-18 -73 0 0 -73 2Al000PC00300-08000 Portion2: EOF Construction Completion Certificate - Submission to Company & Appr 31-Jan-18 28-Apr-18 Critical activity **V** ▼ Critical milestone (New Bar) Delay bar Delay Summary Page 1 of 1 TASK filter: Longest Path. ▼ Milestone ■ Remaining ▼ Baseline Event milestone