## WA-15A - WA-15A - Delay Event between 24-Nov-17 to 26-Jan-18 Activity ID Activity Name em ain ind Baseline Start Baseline Finish Start Finish Var. 2018 2019 Duration Duration Finish Jul Aug Sep WA-15A - Delay Event between 24-Nov-17 to 26-Jan-18 616 364 02-Feb-17 31-Jan-18 02-Feb-17A 22-Jan-19 359 64 02-Feb-17A 26-Jan-18 **DELAY EVENT** 359 64 Delay in Start due to Delay in Issuance of Pill Free Issue RTRP Pipe / fitting Materials Tools 02-Feb-17A 26-Jan-18 Delay in Start due to Delay in Issuance of Pill Free Issue RTRP Pipe / fitting Materials 359 64 02-Feb-17A 26-Jan-18 PROJECT MANAGEMENT 27 27 31-Dec-17 31-Jan-18 22-Dec-18 22-Jan-19 PROJECT WIDE/GENERAL - AREA 000 27 27 31-Dec-17 31-Jan-18 22-Dec-18 22-Jan-19 -305 MILESTONE 27 27 31-Jan-18 22-Dec-18 22-Jan-19 31-Dec-17 27 Contractual Milestone 27 31-Dec-17 31-Jan-18 22-Jan-19 2AG000M100100-08015 | Mechanical Completion Certificate (MCC) for MEI Works 0 0 31-Dec-17 22-Dec-18\* -305 **\Q** 2AG000M100100-08020 Construction Completion / Subcontract Mechancial Completion for MEI Works 0 0 31-Jan-18 22-Jan-19\* -305 616 364 02-Feb-17 31-Jan-18 06-Feb-17A 22-Jan-19 -305 CONSTRUCTION/PRE-COMM 589 02-Feb-17 -306 **EXPORT OIL FACILITY - AREA 621** 337 30-Dec-17 06-Feb-17A 22-Dec-18 464 **NEW STORAGE TANKS** 212 02-Feb-17 06-Aug-17 06-Feb-17A 29-Jul-18 -306 06-Aug-17 **PIPING** 464 212 02-Feb-17 06-Feb-17A 29-Jul-18 -306 436 -318 EOF: UG Piping works 199 02-Feb-17 08-Jul-17 06-Feb-17A 15-Jul-18 EOF: UG Piping works for Non Metallic 436 199 02-Feb-17 08-Jul-17 06-Feb-17A 15-Jul-18 -318 2Al101Pl01000-08330 EOF:Laying of Piping Spools 125 191 02-Feb-17 28-Jun-17 06-Feb-17A 05-Jul-18 -318 2Al101Pl01000-08335 EOF: Jointing/Fusion Welding 120 195 13-Feb-17 03-Jul-17 06-Feb-17A 10-Jul-18 -318 2Al101Pl01000-08340 EOF:NDE/QC Checks of Pipes 120 199 18-Feb-17 08-Jul-17 06-Feb-17A 15-Jul-18 -318 04-Jul-17 Oily Water Line 130 130 02-Feb-17 27-Jan-18 26-Jun-18 -306 2Al101Pl01000-08091 EOF:Laying of Piping Spools 125 125 02-Feb-17 28-Jun-17 27-Jan-18 20-Jun-18 -306 2Al101Pl01000-0809 EOF: Jointing/Fusion Welding 102 102 04-Mar-17 01-Jul-17 25-Feb-18 23-Jun-18 -306 2Al101Pl01000-0810 EOF:NDE/QC Checks of Pipes 101 101 04-Jul-17 01-Mar-18 -306 08-Mar-17 26-Jun-18 EOF: Hydrotesting 28 28 04-Jul-17 06-Aug-17 27-Jun-18 29-Jul-18 EOF: Pressure testing for Non Metallic 28 28 06-Aug-17 27-Jun-18 29-Jul-18 -306 04-Jul-17 EOF: Hydrotesting-Oily Water Line 28 28 04-Jul-17 06-Aug-17 27-Jun-18 29-Jul-18 -306 2Al101Pl01300-0808 | EOF:Testpack preparation & Ready for Test 5 5 04-Jul-17 10-Jul-17 27-Jun-18 02-Jul-18 -306 2Al101Pl01300-0808 EOF:Pressure testing & Approval 13 13 10-Jul-17 25-Jul-17 03-Jul-18 17-Jul-18 -306 2Al101Pl01300-0808! EOF:Reinstatement 5 5 25-Jul-17 31-Jul-17 18-Jul-18 23-Jul-18 -306 2Al101Pl01300-0808 EOF:Flange management 5 5 06-Aug-17 29-Jul-18 -306 31-Jul-17 24-Jul-18 125 TIE-INS: EOF AREA 125 06-Aug-17 30-Dec-17 30-Jul-18 22-Dec-18 -306 22-Dec-18 125 06-Aug-17 PIPING 125 30-Dec-17 30-Jul-18 EOF: Piping Tie-Ins works (Fire water line & Oily water line) 125 125 06-Aug-17 30-Dec-17 30-Jul-18 22-Dec-18 -306 2Al104Pl20100-08005 EOF:Piping Tie-Ins works Oily Water line 125 125 06-Aug-17 30-Dec-17 30-Jul-18 22-Dec-18 -306 **MECHANICAL COMPLETION** 27 27 31-Dec-17 31-Jan-18 23-Dec-18 22-Jan-19 -305 MECHANICAL COMPLETION CERTIFICATE 27 27 31-Dec-17 31-Jan-18 23-Dec-18 22-Jan-19 -305 27 Portion2: EOF Mechanical Completion Certificate - Submission to Company & Approval by Company 27 31-Dec-17 31-Jan-18 23-Dec-18 22-Jan-19 27 Portion2: EOF Mechanical Completion Certificate - Submission to Company & Appro 27 31-Dec-17 31-Jan-18 23-Dec-18 22-Jan-19 -305 2Al000GE01300-08000 Portion2: EOF Mechanical Completion Certificate - Submission to Company & Approx 27 27 31-Dec-17 31-Jan-18 23-Dec-18 22-Jan-19 -305 **CONSTRUCTION COMPLETION** 0 31-Jan-18 31-Jan-18 22-Jan-19 22-Jan-19 -305 CONSTRUCTION COMPLETION CERTIFICATE 0 0 31-Jan-18 22-Jan-19 22-Jan-19 -305 31-Jan-18 Portion 2: EOF Construction Completion Certificate - Submission to Company & Approval by Company 0 0 31-Jan-18 31-Jan-18 22-Jan-19 22-Jan-19 -305 2Al000PC00300 Portion2: EOF Construction Completion Certificate - Submission to Company & Appr 0 0 31-Jan-18 31-Jan-18 22-Jan-19 22-Jan-19 -305 2Al000PC00300-08000 Portion2: EOF Construction Completion Certificate - Submission to Company & Appr 0 0 31-Jan-18 22-Jan-19 -305 Critical activity V ▼ Critical milestone (New Bar) Delay bar Delay Summary Page 1 of 1 TASK filter: Longest Path. ▼ Milestone Remaining V - Baseline Baseline Event milestone