WA-14B - WA-14B - Progress Update as of 24-Nov-17 Activity ID Activity Name em ain ind Baseline Start Baseline Finish Start Finish Var. 2018 Duration Duration Finish Jun Aug Sep WA-14B - Progress Update as of 24-Nov-17 562 310 02-Feb-17 31-Jan-18 02-Feb-17A 20-Nov-18 296 02-Feb-17A 24-Nov-17 **DELAY EVENT** Delay in Start due to Delay in Issuance of Pill Free Issue RTRP Pipe / fitting Materials Tools 296 02-Feb-17A 24-Nov-17 Delay in Start due to Delay in Issuance of Pill Free Issue RTRP Pipe / fitting Materials 296 1 02-Feb-17A 24-Nov-17 PROJECT MANAGEMENT 27 27 31-Dec-17 31-Jan-18 20-Oct-18 20-Nov-18 -251 PROJECT WIDE/GENERAL - AREA 000 27 27 31-Dec-17 31-Jan-18 20-Oct-18 20-Nov-18 -251 MILESTONE 27 27 31-Dec-17 31-Jan-18 20-Oct-18 20-Nov-18 -251 27 Contractual Milestone 27 31-Dec-17 31-Jan-18 20-Nov-18 2AG000M100100-08015 | Mechanical Completion Certificate (MCC) for MEI Works 0 0 31-Dec-17 20-Oct-18* -251 2AG000M100100-08020 Construction Completion / Subcontract Mechancial Completion for MEI Works 0 0 31-Jan-18 20-Nov-18* -251 -251 562 310 02-Feb-17 31-Jan-18 06-Feb-17A 20-Nov-18 CONSTRUCTION/PRE-COMM 535 02-Feb-17 -252 **EXPORT OIL FACILITY - AREA 621** 283 30-Dec-17 06-Feb-17A 20-Oct-18 410 **NEW STORAGE TANKS** 158 02-Feb-17 06-Aug-17 06-Feb-17A 27-May-18 -252 06-Aug-17 **PIPING** 410 158 02-Feb-17 06-Feb-17A 27-May-18 -252 382 147 06-Feb-17A -266 EOF: UG Piping works 02-Feb-17 08-Jul-17 14-May-18 14-May-18 -266 EOF: UG Piping works for Non Metallic 382 147 02-Feb-17 08-Jul-17 06-Feb-17A 2Al101Pl01000-08330 EOF:Laying of Piping Spools 125 139 02-Feb-17 28-Jun-17 06-Feb-17A 05-May-18 -266 -266 2Al101Pl01000-08335 EOF: Jointing/Fusion Welding 120 143 13-Feb-17 03-Jul-17 06-Feb-17A 09-May-18 2Al101Pl01000-08340 EOF:NDE/QC Checks of Pipes 120 147 18-Feb-17 08-Jul-17 06-Feb-17A 14-May-18 -266 04-Jul-17 Oily Water Line 130 130 02-Feb-17 25-Nov-17 24-Apr-18 -252 2Al101Pl01000-08091 EOF:Laying of Piping Spools 125 125 02-Feb-17 28-Jun-17 25-Nov-17 18-Apr-18 -252 2Al101Pl01000-0809 EOF: Jointing/Fusion Welding 102 102 04-Mar-17 01-Jul-17 24-Dec-17 21-Apr-18 -252 2Al101Pl01000-0810 EOF:NDE/QC Checks of Pipes 101 101 04-Jul-17 28-Dec-17 24-Apr-18 -252 08-Mar-17 EOF: Hydrotesting 28 28 04-Jul-17 06-Aug-17 25-Apr-18 27-May-18 -252 EOF: Pressure testing for Non Metallic 28 28 06-Aug-17 25-Apr-18 27-May-18 -252 04-Jul-17 27-May-18 -252 EOF: Hydrotesting-Oily Water Line 28 28 04-Jul-17 06-Aug-17 25-Apr-18 2Al101Pl01300-0808 | EOF:Testpack preparation & Ready for Test 5 5 04-Jul-17 10-Jul-17 25-Apr-18 30-Apr-18 -252 2Al101Pl01300-0808 EOF:Pressure testing & Approval 13 13 10-Jul-17 25-Jul-17 01-May-18 15-May-18 -252 2Al101Pl01300-0808! EOF:Reinstatement 5 5 25-Jul-17 31-Jul-17 16-May-18 21-May-18 -252 2Al101Pl01300-0808 EOF:Flange management 5 5 27-May-18 -252 31-Jul-17 06-Aug-17 22-May-18 125 20-Oct-18 -252 TIE-INS: EOF AREA 125 06-Aug-17 30-Dec-17 28-May-18 125 20-Oct-18 -252 PIPING 125 06-Aug-17 30-Dec-17 28-May-18 EOF: Piping Tie-Ins works (Fire water line & Oily water line) 125 28-May-18 20-Oct-18 -252 125 06-Aug-17 30-Dec-17 2Al104Pl20100-08005 EOF:Piping Tie-Ins works Oily Water line 125 125 06-Aug-17 30-Dec-17 28-May-18 20-Oct-18 -252 **MECHANICAL COMPLETION** 27 27 31-Dec-17 31-Jan-18 21-Oct-18 20-Nov-18 -251 MECHANICAL COMPLETION CERTIFICATE 27 27 31-Dec-17 31-Jan-18 21-Oct-18 20-Nov-18 -251 27 Portion2: EOF Mechanical Completion Certificate - Submission to Company & Approval by Company 27 20-Nov-18 31-Dec-17 31-Jan-18 21-Oct-18 27 Portion2: EOF Mechanical Completion Certificate - Submission to Company & Appro 27 31-Dec-17 31-Jan-18 21-Oct-18 20-Nov-18 -251 2Al000GE01300-08000 Portion2: EOF Mechanical Completion Certificate - Submission to Company & Approx 27 27 31-Dec-17 31-Jan-18 21-Oct-18 20-Nov-18 -251 **CONSTRUCTION COMPLETION** 0 31-Jan-18 31-Jan-18 20-Nov-18 20-Nov-18 -251 CONSTRUCTION COMPLETION CERTIFICATE 0 0 31-Jan-18 20-Nov-18 20-Nov-18 -251 31-Jan-18 Portion 2: EOF Construction Completion Certificate - Submission to Company & Approval by Company 0 0 31-Jan-18 31-Jan-18 20-Nov-18 20-Nov-18 -251 2Al000PC00300 Portion2: EOF Construction Completion Certificate - Submission to Company & Appr 0 0 31-Jan-18 31-Jan-18 20-Nov-18 20-Nov-18 -251 2Al000PC00300-08000 Portion2: EOF Construction Completion Certificate - Submission to Company & Appr 0 0 31-Jan-18 20-Nov-18 -251 Critical activity V ▼ Critical milestone (New Bar) Delay bar Delay Summary Page 1 of 1 TASK filter: Longest Path. ▼ Milestone Remaining V - Baseline Baseline Event milestone