WA-08A - WA-08A - Delay Event between 23-Sep-16 to 25-Nov-16 Activity ID Activity Name Baseline Start Baseline Finish Start Finish Var. 2017 2018 Duration Finish Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May WA-08A - Delay Event between 23-Sep-16 to 25-Nov-16 625 498 14-Apr-16 31-Jan-18 14-Apr-16A 28-Apr-18 226 64 14-Apr-16A 25-Nov-16 **DELAY EVENT** 64 Delay due to Area Clearence Sub-contractor obstraction VO revised drawings in COCC area 226 14-Apr-16A 25-Nov-16 DE34-1060 Delay in Grading cutting stockpilling 226 64 14-Apr-16A 25-Nov-16 PROJECT MANAGEMENT 27 27 31-Dec-17 31-Jan-18 27-Mar-18 28-Apr-18 -74 PROJECT WIDE/GENERAL - AREA 000 27 27 31-Dec-17 31-Jan-18 27-Mar-18 28-Apr-18 -74 MILESTONE 27 27 31-Jan-18 27-Mar-18 28-Apr-18 -74 31-Dec-17 27 Contractual Milestone 27 31-Dec-17 31-Jan-18 28-Apr-18 2AG000M100100-08015 | Mechanical Completion Certificate (MCC) for MEI Works 0 0 31-Dec-17 27-Mar-18* -73 2AG000M100100-08020 | Construction Completion / Subcontract Mechancial Completion for MEI Works 0 0 31-Jan-18 28-Apr-18* -74 01-Sep-16A 625 444 -73 CONSTRUCTION/PRE-COMM 14-Apr-16 31-Jan-18 28-Apr-18 **CRUDE OIL CONTROL CENTER (COCC) - AREA 621** 598 417 -183 14-Apr-16 24-Aug-17 01-Sep-16A 27-Mar-18 598 **BUILDINGS - COCC** 417 24-Aug-17 01-Sep-16A 27-Mar-18 -183 14-Apr-16 COCC:SITE PREPARATION 246 87 04-Aug-16 01-Sep-16A 07-Mar-17 -183 14-Apr-16 246 -183 COCC: Site preparation 87 14-Apr-16 04-Aug-16 01-Sep-16A 07-Mar-17 04-Aug-16 COCC: Site preparation (Including COCC Buliding, Carparking & Subsatation) 246 87 14-Apr-16 01-Sep-16A 07-Mar-17 -183 2Al141CV01000-0802 | COCC: Grading, Cutting & Stockpiling 65 65 14-Apr-16 29-Jun-16 26-Nov-16 08-Feb-17 -191 2Al141CV01000-0802: COCC: Grading, Filling & Compaction 85 77 25-Apr-16 04-Aug-16 01-Sep-16A 07-Mar-17 -183 CIVIL/STRUCTURAL/ARCHITECTURAL 70 70 04-Jun-17 24-Aug-17 04-Jan-18 27-Mar-18 -183 **ROADS & PAVING** 24-Aug-17 27-Mar-18 70 70 04-Jun-17 04-Jan-18 COCC: Roads, Crossing & Paving Works 70 70 04-Jun-17 24-Aug-17 04-Jan-18 27-Mar-18 COCC: Paving Works 70 70 04-Jun-17 24-Aug-17 04-Jan-18 27-Mar-18 -183 24-Aug-17 2Al102CV01600-0814 COCC: Paving Work 70 70 04-Jun-17 04-Jan-18 27-Mar-18 -183 260 260 04-Aug-16 04-Jun-17 04-Jan-18 Car Park Shelter 07-Mar-17 -183 10-Aug-17 COCC: Construct Car Shelter Foundation & Miscellanious Shelter Foundation 134 134 04-Aug-16 08-Jan-17 -183 07-Mar-17 -183 2Al133CV99400-08000 COCC: Excavation & Subgrade 75 75 04-Aug-16 31-Oct-16 07-Mar-17 03-Jun-17 2Al133CV99400-08005 COCC: Blinding/PCC for Fnd 58 58 30-Aug-16 06-Nov-16 02-Apr-17 08-Jun-17 -183 2Al133CV99400-08010 COCC: Rebar, Formwork for Footing 72 72 03-Sep-16 26-Nov-16 05-Apr-17 28-Jun-17 -183 2Al133CV99400-08011 COCC:Concrete Pouring for Footing 48 48 06-Oct-16 01-Dec-16 09-May-17 04-Jul-17 -183 2Al133CV99400-08015 COCC: Rebar, Formwork & Install Embedments for Pedestal 62 62 11-Oct-16 22-Dec-16 14-May-17 25-Jul-17 -183 51 51 -183 2AI133CV99400-08016 COCC:Concrete Pouring for Pedestal 29-Oct-16 27-Dec-16 30-Jul-17 31-May-17 45 2Al133CV99400-08020 COCC: Concrete Potection for Fnd 45 10-Nov-16 02-Jan-17 13-Jun-17 05-Aug-17 -183 39 2AI133CV99400-08025 COCC: Backfilling & Compaction for Fnd 39 23-Nov-16 08-Jan-17 26-Jun-17 10-Aug-17 -183 COCC: Car Shelter Erection & Miscellanious Shelter 121 121 14-Jan-17 04-Jun-17 16-Aug-17 04-Jan-18 -183 16-Aug-17 2Al133CV99500-08000 COCC: Installation of Main steel structure 109 109 14-Jan-17 21-May-17 21-Dec-17 -183 2Al133CV99500-08005 COCC:Alignment/Welding/Bolting for Shelter 102 102 24-May-17 25-Dec-17 -183 25-Jan-17 28-Aug-17 COCC:Torque Bolts 102 102 30-May-17 2Al133CV99500-08006 31-Jan-17 03-Sep-17 31-Dec-17 -183 2Al133CV99500-08010 COCC: Grouting of Shelter 98 98 09-Feb-17 04-Jun-17 12-Sep-17 -183 04-Jan-18 **MECHANICAL COMPLETION** 27 27 31-Dec-17 31-Jan-18 27-Mar-18 28-Apr-18 -73 MECHANICAL COMPLETION CERTIFICATE 27 27 31-Dec-17 31-Jan-18 28-Apr-18 -73 27-Mar-18 Portion2: EOF Mechanical Completion Certificate - Submission to Company & Approval by Company 27 27 31-Dec-17 31-Jan-18 27-Mar-18 28-Apr-18 -73 2Al000GE01300 Portion2: EOF Mechanical Completion Certificate - Submission to Company & Appro 27 27 31-Dec-17 31-Jan-18 27-Mar-18 28-Apr-18 -73 2Al000GE01300-08000 Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Appro 27 27 -73 31-Dec-17 31-Jan-18 27-Mar-18 28-Apr-18 0 -73 **CONSTRUCTION COMPLETION** 0 31-Jan-18 28-Apr-18 28-Apr-18 31-Jan-18 CONSTRUCTION COMPLETION CERTIFICATE 0 0 31-Jan-18 31-Jan-18 28-Apr-18 28-Apr-18 -73 Portion2: EOF Construction Completion Certificate - Submission to Company & Approval by Company 0 0 31-Jan-18 31-Jan-18 28-Apr-18 28-Apr-18 -73 2Al000PC00300 Portion2: EOF Construction Completion Certificate - Submission to Company & Appr 0 0 31-Jan-18 31-Jan-18 28-Apr-18 28-Apr-18 -73 0 0 -73 2Al000PC00300-08000 Portion2: EOF Construction Completion Certificate - Submission to Company & Appr 31-Jan-18 28-Apr-18 Critical activity **V** ▼ Critical milestone (New Bar) Delay bar Delay Summary Page 1 of 1 TASK filter: Longest Path. ▼ Milestone ■ Remaining ▼ Baseline Event milestone