WA-18A - WA-18A - Delay Event between 25-May-18 to 27-Jul-18 Activity ID Activity Name em ain ind Baseline Start Baseline Finish Start Finish Var. 2018 2019 Duration Jun Jul Aug Apr WA-18A - Delay Event between 25-May-18 to 27-Jul-18 603 350 19-Feb-17 31-Jan-18 19-Feb-17A 07-Jul-19 **DELAY EVENT** 524 64 19-Feb-17A 27-Jul-18 524 64 19-Feb-17A Delay due to delayed issue drawings Free issue material 27-Jul-18 Delay due to delayed issue drawings Free issue material DE31-1000 524 64 19-Feb-17A 27-Jul-18 07-Jul-19 07-Jul-19 PROJECT MANAGEMENT 0 0 31-Jan-18 31-Jan-18 -447 **PROJECT WIDE/GENERAL - AREA 000** 0 31-Jan-18 31-Jan-18 07-Jul-19 07-Jul-19 -447 **MILESTONE** 0 31-Jan-18 07-Jul-19 07-Jul-19 -447 31-Jan-18 Contractual Milestone 0 0 31-Jan-18 31-Jan-18 07-Jul-19 07-Jul-19 -447 2AG000M100100-08020 Construction Completion / Subcontract Mechancial Completion for MEI Works 0 0 31-Jan-18 07-Jul-19* 504 296 19-Feb-17 31-Jan-18 15-May-18A 07-Jul-19 -447 CONSTRUCTION/PRE-COMM -449 **EXPORT OIL FACILITY - AREA 621** 265 265 19-Feb-17 25-Dec-17 28-Jul-18 01-Jun-19



