## WA-09B - WA-09B - Progress Update as of 27-Jan-17 Activity Name Activity ID Baseline Finish Start Finish Var. 2017 2018 Duration Finish Jun Jul Aug Sep Oct Nov Dec WA-09B - Progress Update as of 27-Jan-17 660 425 14-Apr-16 31-Jan-18 14-Apr-16A 06-Jun-18 -108 289 14-Apr-16A 27-Jan-17 **DELAY EVENT** Delay due to Area Clearence Sub-contractor obstraction VO revised drawings in COCC area 289 14-Apr-16A 27-Jan-17 DE34-1060 Delay in Grading cutting stockpilling 289 1 14-Apr-16A 27-Jan-17 PROJECT MANAGEMENT 27 27 31-Dec-17 31-Jan-18 06-May-18 06-Jun-18 PROJECT WIDE/GENERAL - AREA 000 27 27 31-Dec-17 31-Jan-18 06-May-18 06-Jun-18 -108 MILESTONE 27 27 31-Dec-17 31-Jan-18 06-May-18 06-Jun-18 -108 27 Contractual Milestone 27 31-Dec-17 31-Jan-18 06-May-18 06-Jun-18 2AG000M100100-08015 | Mechanical Completion Certificate (MCC) for MEI Works 0 0 31-Dec-17 06-May-18\* -108 2AG000M100100-08020 | Construction Completion / Subcontract Mechancial Completion for MEI Works 0 0 31-Jan-18 06-Jun-18\* -108 01-Sep-16A 660 425 14-Apr-16 06-Jun-18 -108 CONSTRUCTION/PRE-COMM 31-Jan-18 **CRUDE OIL CONTROL CENTER (COCC) - AREA 621** 633 24-Aug-17 -218 398 14-Apr-16 01-Sep-16A 06-May-18 **BUILDINGS - COCC** 633 398 24-Aug-17 01-Sep-16A 06-May-18 -218 14-Apr-16 COCC:SITE PREPARATION 300 68 04-Aug-16 01-Sep-16A 16-Apr-17 -218 14-Apr-16 300 68 -218 COCC: Site preparation 14-Apr-16 04-Aug-16 01-Sep-16A 16-Apr-17 COCC: Site preparation (Including COCC Buliding, Carparking & Subsatation) 300 68 14-Apr-16 04-Aug-16 01-Sep-16A 16-Apr-17 -218 2Al141CV01000-0802 | COCC: Grading, Cutting & Stockpiling 65 65 14-Apr-16 29-Jun-16 28-Jan-17 12-Apr-17 -245 2Al141CV01000-0802: COCC: Grading, Filling & Compaction 85 45 25-Apr-16 04-Aug-16 01-Sep-16A 16-Apr-17 -218 CIVIL/STRUCTURAL/ARCHITECTURAL 70 70 04-Jun-17 24-Aug-17 14-Feb-18 06-May-18 -218 **ROADS & PAVING** 24-Aug-17 06-May-18 70 70 04-Jun-17 14-Feb-18 COCC: Roads, Crossing & Paving Works 70 70 04-Jun-17 24-Aug-17 14-Feb-18 06-May-18 -218 COCC: Paving Works 70 70 04-Jun-17 24-Aug-17 14-Feb-18 06-May-18 -218 24-Aug-17 2Al102CV01600-0814 COCC: Paving Work 70 70 04-Jun-17 14-Feb-18 06-May-18 -218 260 260 04-Aug-16 04-Jun-17 13-Feb-18 -218 Car Park Shelter 17-Apr-17 COCC: Construct Car Shelter Foundation & Miscellanious Shelter Foundation 134 134 04-Aug-16 19-Sep-17 -218 08-Jan-17 17-Apr-17 2Al133CV99400-08000 COCC: Excavation & Subgrade 75 75 04-Aug-16 31-Oct-16 17-Apr-17 12-Jul-17 -218 2Al133CV99400-08005 COCC: Blinding/PCC for Fnd 58 58 30-Aug-16 06-Nov-16 13-May-17 18-Jul-17 -218 2Al133CV99400-08010 COCC: Rebar, Formwork for Footing 72 72 03-Sep-16 26-Nov-16 16-May-17 07-Aug-17 -218 2Al133CV99400-08011 COCC:Concrete Pouring for Footing 48 48 06-Oct-16 01-Dec-16 19-Jun-17 13-Aug-17 -218 2Al133CV99400-08015 COCC: Rebar, Formwork & Install Embedments for Pedestal 62 62 11-Oct-16 22-Dec-16 24-Jun-17 03-Sep-17 -218 51 51 2AI133CV99400-08016 COCC:Concrete Pouring for Pedestal 29-Oct-16 27-Dec-16 11-Jul-17 07-Sep-17 -218 45 2Al133CV99400-08020 COCC: Concrete Potection for Fnd 45 10-Nov-16 02-Jan-17 24-Jul-17 13-Sep-17 -218 39 2AI133CV99400-08025 COCC: Backfilling & Compaction for Fnd 39 23-Nov-16 08-Jan-17 06-Aug-17 19-Sep-17 -218 COCC: Car Shelter Erection & Miscellanious Shelter 121 121 14-Jan-17 04-Jun-17 26-Sep-17 13-Feb-18 -218 26-Sep-17 2Al133CV99500-08000 COCC: Installation of Main steel structure 109 109 14-Jan-17 21-May-17 30-Jan-18 -218 2Al133CV99500-08005 COCC:Alignment/Welding/Bolting for Shelter 102 102 24-May-17 03-Feb-18 -218 25-Jan-17 08-Oct-17 COCC:Torque Bolts 102 102 30-May-17 08-Feb-18 2Al133CV99500-08006 31-Jan-17 14-Oct-17 -218 2Al133CV99500-08010 COCC: Grouting of Shelter 98 98 09-Feb-17 04-Jun-17 23-Oct-17 13-Feb-18 -218 **MECHANICAL COMPLETION** 27 27 31-Dec-17 31-Jan-18 07-May-18 06-Jun-18 -108 MECHANICAL COMPLETION CERTIFICATE 27 27 31-Dec-17 31-Jan-18 07-May-18 06-Jun-18 -108 Portion2: EOF Mechanical Completion Certificate - Submission to Company & Approval by Company 27 27 31-Dec-17 31-Jan-18 07-May-18 06-Jun-18 -108 07-May-18 2Al000GE01300 Portion2: EOF Mechanical Completion Certificate - Submission to Company & Appro 27 27 31-Dec-17 31-Jan-18 06-Jun-18 -108 2Al000GE01300-08000 Portion2: EOF Mechanical Completion Certificate - Submission to Company & Approx 27 27 06-Jun-18 -108 31-Dec-17 31-Jan-18 07-May-18 0 **CONSTRUCTION COMPLETION** 0 31-Jan-18 06-Jun-18 06-Jun-18 -108 31-Jan-18 CONSTRUCTION COMPLETION CERTIFICATE 0 0 31-Jan-18 31-Jan-18 06-Jun-18 06-Jun-18 -108 Portion2: EOF Construction Completion Certificate - Submission to Company & Approval by Company 0 0 31-Jan-18 31-Jan-18 06-Jun-18 06-Jun-18 -108 2Al000PC00300 Portion2: EOF Construction Completion Certificate - Submission to Company & Appr 0 0 31-Jan-18 31-Jan-18 06-Jun-18 06-Jun-18 -108 0 n 2Al000PC00300-08000 Portion2: EOF Construction Completion Certificate - Submission to Company & Appr 31-Jan-18 06-Jun-18 -108 Critical activity **V** ▼ Critical milestone (New Bar) Delay bar Delay Summary Page 1 of 1 TASK filter: Longest Path. ▼ Milestone ■ Remaining ▼ Baseline Event milestone