

WA-17B - WA-17B - Progress Update as of 25-May-18

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2018												2019				
									May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May				
WA-17B - Progress Update as of 25-May-18		709	297	29-Jan-17	31-Jan-18	22-Jan-18A	07-May-19	-394																	
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	07-May-19	07-May-19	-395																	
PROJECT WIDE/GENERAL - AREA 000		0	0	31-Jan-18	31-Jan-18	07-May-19	07-May-19	-395																	
MILESTONE		0	0	31-Jan-18	31-Jan-18	07-May-19	07-May-19	-395																	
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	07-May-19	07-May-19	-395																	
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		07-May-19*	-395																	
PROCUREMENT BY PIL		4	1	29-Jan-17	02-Feb-17	22-Jan-18A	27-May-18	-409																	
BULK MATERIALS		4	1	29-Jan-17	02-Feb-17	22-Jan-18A	27-May-18	-409																	
PIPING		4	1	29-Jan-17	02-Feb-17	22-Jan-18A	27-May-18	-409																	
Pipes - Metallic - Shipment		4	1	29-Jan-17	02-Feb-17	22-Jan-18A	27-May-18	-409																	
2AP000PI00107-08045	EOF : Delivery of SS/SDSS Pipes (Welded)- Lot-1	4	1	29-Jan-17	02-Feb-17	22-Jan-18A	27-May-18	-409																	
CONSTRUCTION/PRE-COMM		451	296	19-Feb-17	31-Jan-18	15-May-18A	07-May-19	-394																	
EXPORT OIL FACILITY - AREA 621		265	265	19-Feb-17	25-Dec-17	27-May-18	01-Apr-19	-396																	
NEW STORAGE TANKS		265	265	19-Feb-17	25-Dec-17	27-May-18	01-Apr-19	-396																	
PIPING		265	265	19-Feb-17	25-Dec-17	27-May-18	01-Apr-19	-396																	
EOF: UG Piping works		239	239	19-Feb-17	25-Nov-17	27-May-18	02-Mar-19	-396																	
EOF: UG Piping works for Metallic (SS/SDSS)		239	239	19-Feb-17	25-Nov-17	27-May-18	02-Mar-19	-396																	
2AI101PI01000-08040	EOF:Installation of pipes	225	225	19-Feb-17	08-Nov-17	27-May-18	13-Feb-19	-396																	
2AI101PI01000-08045	EOF:Alignment/fit-up	225	225	23-Feb-17	13-Nov-17	31-May-18	18-Feb-19	-396																	
2AI101PI01000-08046	EOF:Welding/Bolting of Pipes	215	215	13-Mar-17	19-Nov-17	18-Jun-18	24-Feb-19	-396																	
2AI101PI01000-08050	EOF:NDE/PWHT/QC Checks of Pipes	210	210	25-Mar-17	25-Nov-17	30-Jun-18	02-Mar-19	-396																	
EOF: Hydrotesting		21	21	30-Nov-17	25-Dec-17	07-Mar-19	01-Apr-19	-396																	
EOF: Pressure testing for Metallic (SS/SDSS)		21	21	30-Nov-17	25-Dec-17	07-Mar-19	01-Apr-19	-396																	
2AI101PI01300-08020	EOF:Testpack preparation & Ready for Test	5	5	30-Nov-17	06-Dec-17	07-Mar-19	13-Mar-19	-396																	
2AI101PI01300-08021	EOF:Pressure testing & Approval	18	18	02-Dec-17	23-Dec-17	09-Mar-19	30-Mar-19	-396																	
2AI101PI01300-08025	EOF:Reinstatement	12	12	10-Dec-17	24-Dec-17	17-Mar-19	31-Mar-19	-396																	
2AI101PI01300-08026	EOF:Flange management	12	12	11-Dec-17	25-Dec-17	18-Mar-19	01-Apr-19	-396																	
PRE-COMMISSIONING: EXPORT OIL FACILITY - AREA 621		31	31	26-Dec-17	31-Jan-18	01-Apr-19	07-May-19	-394																	
EOF -PROCESS System		31	31	26-Dec-17	31-Jan-18	01-Apr-19	07-May-19	-394																	
EOF/COCC: Liquidation of pre-comm punch points ('B' items)		31	31	26-Dec-17	31-Jan-18	01-Apr-19	07-May-19	-394																	
2AI133PC01500	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	01-Apr-19	07-May-19	-394																	
2AI133PC01500-08000	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	01-Apr-19	07-May-19	-394																	
MECHANICAL COMPLETION		26	25	26-Nov-17	26-Dec-17	15-May-18A	01-Apr-19	-394																	
LIQUIDATION of 'A' PUNCH ITEMS		26	25	26-Nov-17	26-Dec-17	15-May-18A	01-Apr-19	-394																	
EOF - Liquidation of construction punch points ('A' items)		26	25	26-Nov-17	26-Dec-17	15-May-18A	01-Apr-19	-394																	
2AI000GE00300-08005	EOF - Liquidation of construction punch points ('A' items)	26	25	26-Nov-17	26-Dec-17	15-May-18A	01-Apr-19	-394																	

Summary Critical activity Critical milestone (New Bar) Delay bar Delay Summary
Remaining Milestone Baseline Baseline Event milestone