

WA-12A - WA-12A - Delay Event between 26-May-17 to 28-Jul-17

Activity ID	Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2017												2018											
									May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep							
WA-12A - Delay Event between 26-May-17 to 28-Jul-17		686	406	03-Jul-16	31-Jan-18	10-May-16 A	11-Sep-18	-191																								
DELAY EVENT		445	64			10-May-16 A	28-Jul-17																									
Delay in finishing of AFC drawings for Pipe Cable trench at new tank Area		445	64			10-May-16 A	28-Jul-17																									
DE25-1000	Delay in finishing of AFC drawings for Pipe Cable trench at new tank Area	445	64			10-May-16 A	28-Jul-17																									
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	11-Sep-18	11-Sep-18	-191																								
PROJECT WIDE/GENERAL - AREA 000		0	0	31-Jan-18	31-Jan-18	11-Sep-18	11-Sep-18	-191																								
MILESTONE		0	0	31-Jan-18	31-Jan-18	11-Sep-18	11-Sep-18	-191																								
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	11-Sep-18	11-Sep-18	-191																								
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		11-Sep-18*	-191																								
ENGINEERING BY PIL		4	2	03-Jul-16	09-Jul-16	10-May-16 A	29-Jul-17	-330																								
ENGINEERING (EXPORT OIL FACILITY - AREA 621 -(100)		4	2	03-Jul-16	09-Jul-16	10-May-16 A	29-Jul-17	-330																								
ENGINEERING INPUTS FROM PIL		4	2	03-Jul-16	09-Jul-16	10-May-16 A	29-Jul-17	-330																								
CIVIL / STRUCTURAL / ARCHITECTURAL		4	2	03-Jul-16	09-Jul-16	10-May-16 A	29-Jul-17	-330																								
EOF - TRENCHES & ROAD CROSSINGS DRAWINGS		4	2	03-Jul-16	09-Jul-16	10-May-16 A	29-Jul-17	-330																								
2AE100CV02400-08110	EOF: AFC Drawing for Pipe & Cable trench at new Tank Area	4	2	03-Jul-16	09-Jul-16	10-May-16 A	29-Jul-17	-330																								
CONSTRUCTION/PRE-COMM		572	406	14-Nov-16	31-Jan-18	17-Nov-16 A	11-Sep-18	-191																								
EXPORT OIL FACILITY - AREA 621		541	375	14-Nov-16	25-Dec-17	17-Nov-16 A	06-Aug-18	-193																								
NEW STORAGE TANKS		541	375	14-Nov-16	25-Dec-17	17-Nov-16 A	06-Aug-18	-193																								
PIPING		265	265	19-Feb-17	25-Dec-17	02-Oct-17	06-Aug-18	-193																								
EOF: UG Piping works		239	239	19-Feb-17	25-Nov-17	02-Oct-17	07-Jul-18	-193																								
EOF: UG Piping works for Metallic (SS/SDSS)		239	239	19-Feb-17	25-Nov-17	02-Oct-17	07-Jul-18	-193																								
2AI101PI01000-08040	EOF: Installation of pipes	225	225	19-Feb-17	08-Nov-17	02-Oct-17	20-Jun-18	-193																								
2AI101PI01000-08045	EOF: Alignment/Fit-up	225	225	23-Feb-17	13-Nov-17	07-Oct-17	25-Jun-18	-193																								
2AI101PI01000-08046	EOF: Welding/Bolting of Pipes	215	215	13-Mar-17	19-Nov-17	24-Oct-17	01-Jul-18	-193																								
2AI101PI01000-08050	EOF: NDE/PWHT/QC Checks of Pipes	210	210	25-Mar-17	25-Nov-17	05-Nov-17	07-Jul-18	-193																								
EOF: Hydrotesting		21	21	30-Nov-17	25-Dec-17	14-Jul-18	06-Aug-18	-193																								
EOF: Pressure testing for Metallic (SS/SDSS)		21	21	30-Nov-17	25-Dec-17	14-Jul-18	06-Aug-18	-193																								
2AI101PI01300-08020	EOF: Testpack preparation & Ready for Test	5	5	30-Nov-17	06-Dec-17	14-Jul-18	18-Jul-18	-193																								
2AI101PI01300-08021	EOF: Pressure testing & Approval	18	18	02-Dec-17	23-Dec-17	15-Jul-18	04-Aug-18	-193																								
2AI101PI01300-08025	EOF: Reinstatement	12	12	10-Dec-17	24-Dec-17	23-Jul-18	05-Aug-18	-193																								
2AI101PI01300-08026	EOF: Flange management	12	12	11-Dec-17	25-Dec-17	24-Jul-18	06-Aug-18	-193																								
CIVIL / STRUCTURAL / ARCHITECTURAL		251	193	14-Nov-16	02-Sep-17	17-Nov-16 A	07-Jan-18	-108																								
MISCELLANEOUS CIVIL WORKS		251	193	14-Nov-16	02-Sep-17	17-Nov-16 A	07-Jan-18	-108																								
EOF: UG Trench and Other Civil Works		251	193	14-Nov-16	02-Sep-17	17-Nov-16 A	07-Jan-18	-108																								
EOF: Pipe Trench		251	193	14-Nov-16	02-Sep-17	17-Nov-16 A	07-Jan-18	-108																								
2AI101CV18400-08000	EOF: Survey Marking, Excavation (Hand/Machine) & Disposal of Unsuitable Material	248	179	14-Nov-16	29-Aug-17	17-Nov-16 A	20-Dec-17	-97																								
2AI101CV18400-08000	EOF: Bedding (incl. clean sand layer)	248	193	17-Nov-16	02-Sep-17	06-Dec-16 A	07-Jan-18	-108																								
EOF: Pipe Trench - Other Lines		78	36	20-Nov-16	19-Feb-17	17-Nov-16 A	01-Oct-17	-193																								
2AI101CV18400-08000	EOF: Survey Marking, Excavation (Hand/Machine) & Disposal of Unsuitable Material	75	33	20-Nov-16	15-Feb-17	17-Nov-16 A	27-Sep-17	-193																								
2AI101CV18400-08000	EOF: Bedding (incl. clean sand layer)	70	35	29-Nov-16	19-Feb-17	06-Dec-16 A	01-Oct-17	-193																								
PRE-COMMISSIONING: EXPORT OIL FACILITY - AREA 621		31	31	26-Dec-17	31-Jan-18	07-Aug-18	11-Sep-18	-191																								
EOF -PROCESS System		31	31	26-Dec-17	31-Jan-18	07-Aug-18	11-Sep-18	-191																								
EOF/COCC: Liquidation of pre-comm punch points ('B' items)		31	31	26-Dec-17	31-Jan-18	07-Aug-18	11-Sep-18	-191																								
2AI133PC01500	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	07-Aug-18	11-Sep-18	-191																								
2AI133PC01500-08000	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	07-Aug-18	11-Sep-18	-191																								
MECHANICAL COMPLETION		26	26	26-Nov-17	26-Dec-17	08-Jul-18	06-Aug-18	-191																								
LIQUIDATION of 'A' PUNCH ITEMS		26	26	26-Nov-17	26-Dec-17	08-Jul-18	06-Aug-18	-191																								
EOF - Liquidation of construction punch points ('A' items)		26	26	26-Nov-17	26-Dec-17	08-Jul-18	06-Aug-18	-191																								
2AI000GE00300-08005	EOF - Liquidation of construction punch points ('A' items)	26	26	26-Nov-17	26-Dec-17	08-Jul-18	06-Aug-18	-191																								

Summary Critical activity Critical milestone (New Bar) Delay bar Delay Summary
Remaining Milestone Baseline Baseline Event milestone