WA-01A - WA-01A - Delay Event between 06-Aug-15 to 30-Sep-15 Activity ID Activity Name m ain ind Baseline Start Baseline Finish Start Finish Var. 2016 Duration Duration Finish Aug Sep Oct Nov Dec Jan F Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F WA-01A - Delay Event between 06-Aug-15 to 30-Sep-15 779 779 06-Aug-15 31-Jan-18 06-Aug-15 31-Jan-18 PROJECT MANAGEMENT 752 752 06-Aug-15 31-Dec-17 06-Aug-15 31-Dec-17 0 **PROJECT WIDE/GENERAL - AREA 000** 752 752 06-Aug-15 31-Dec-17 06-Aug-15 31-Dec-17 0 **MILESTONE** 752 752 06-Aug-15 31-Dec-17 06-Aug-15 31-Dec-17 0 Contractual Milestone 703 703 01-Oct-15 01-Oct-15 31-Dec-17 0 31-Dec-17 2AG000M100100-08000 Contract Commencement 0 01-Oct-15 0 0 01-Oct-15 0 31-Dec-17* 0 2AG000M100100-08015 | Mechanical Completion Certificate (MCC) for MEI Works 0 31-Dec-17 0 0 Λ 06-Aug-15 06-Aug-15 06-Aug-15 Sub-Contract Milestones 06-Aug-15 2AG000M505200-08000 | Subcontract Effective Date 0 0 06-Aug-15 06-Aug-15 0 Tank Release By other Subcontractor 73 73 08-Jun-17 02-Sep-17 08-Jun-17 02-Sep-17 0 2Al101MS02600-08025 | EOF: Sorage Tank tank 52-D-94: Release After completion of Erection by other sub (0 0 0 08-Jun-17 08-Jun-17 2Al101MS02600-08040 EOF: PIG Release Release After completion of Erection by other sub contractor 0 0 02-Sep-17 02-Sep-17 0 140 PROCUREMENT BY PIL 140 21-Jun-17 02-Dec-17 21-Jun-17 02-Dec-17 4 12-Sep-17 17-Sep-17 12-Sep-17 17-Sep-17 0 **EQUIPMENT & PACKAGES - STF Area** 4 12-Sep-17 17-Sep-17 12-Sep-17 17-Sep-17 INSTRUMENTATION GAUGES (PRESSURE, TEMPERATURE & LEVEL) 12-Sep-17 17-Sep-17 12-Sep-17 17-Sep-17 2AP000IC01007-08000 EOF: Delivery of Level Gauges, Pressure Gauges & Temperature Guages - Lot-2 4 4 12-Sep-17 17-Sep-17 12-Sep-17 17-Sep-17 TRANSMITTERS 4 17-Sep-17 17-Sep-17 0 12-Sep-17 12-Sep-17 17-Sep-17 2AP000IC01707-08010 EOF: Delivery of Level Transmitters & Level Switches - Lot-2 4 4 Ω 12-Sep-17 17-Sep-17 12-Sep-17 140 140 02-Dec-17 02-Dec-17 **BULK MATERIALS** 21-Jun-17 21-Jun-17 **PIPING** 4 27-Nov-17 02-Dec-17 27-Nov-17 02-Dec-17 0 4 27-Nov-17 02-Dec-17 27-Nov-17 02-Dec-17 0 Piping Valves - Shipment 2AP000Pl00407-08010 EOF: Delivery of Piping Valves (Ball/GGCtype) - Lot-3 4 02-Dec-17 0 4 27-Nov-17 02-Dec-17 27-Nov-17 4 26-Jun-17 26-Jun-17 21-Jun-17 21-Jun-17 **ELECTRICAL** Hazardous/Industrial Type Lighting Fixtures - Shipment 26-Jun-17 26-Jun-17 21-Jun-17 21-Jun-17 2AP000EL01407-08000 EOF: Delivery of Lighting Poles & Lighting Fixtures - First Lot-1 4 4 21-Jun-17 26-Jun-17 21-Jun-17 26-Jun-17 0 CONSTRUCTION/PRE-COMM 269 269 23-Mar-17 31-Jan-18 23-Mar-17 31-Jan-18 242 242 23-Mar-17 31-Dec-17 23-Mar-17 31-Dec-17 **EXPORT OIL FACILITY - AREA 621** 242 31-Dec-17 **NEW STORAGE TANKS** 242 23-Mar-17 23-Mar-17 31-Dec-17 CIVIL/STRUCTURAL/ARCHITECTURAL 242 242 23-Mar-17 31-Dec-17 23-Mar-17 31-Dec-17 DYKE WALL/BUND WALL 121 121 08-Jun-17 28-Oct-17 08-Jun-17 28-Oct-17 Lot-1-J: LFHO Storage Tank (52-D-93 & 52-D-94): Construct Bund Wall 121 121 28-Oct-17 28-Oct-17 08-Jun-17 08-Jun-17 LFHO Storage Tank (52-D-93) & (52-D-94): Construct Bund Wall 28-Oct-17 121 121 08-Jun-17 28-Oct-17 08-Jun-17 2Al101CV01700-080(EOF:Sand layer (Inside) upto Linear Menbrane Lvl for Bund Wall around Storage tail 65 65 08-Jun-17 23-Aug-17 08-Jun-17 23-Aug-17 2Al101CV01700-0804 EOF:Install Linar Membrane (incl. base & inside slope) for Bund Wall around Storage 65 65 20-Jun-17 04-Sep-17 20-Jun-17 04-Sep-17 0 65 65 28-Sep-17 0 2Al101CV01700-0804 EOF:Gatch Filling & Compaction for Bund Wall around Storage tank (52-D-93 & 52-I 15-Jul-17 15-Jul-17 28-Sep-17 2Al101CV01700-080! EOF:Prepare Access ramp (with Compact fill & Gatch layer) for Bund Wall around Str 60 60 09-Aug-17 Ω 09-Aug-17 18-Oct-17 18-Oct-17 2Al101CV01700-080! EOF:Rebar, Form work & Concreting for Stair cases for Bund Wall around Storage ta 63 63 15-Aug-17 28-Oct-17 15-Aug-17 28-Oct-17 0 0 2Al101CV01700-0806 EOF:Asphalt Lining for Inside slope for Bund Wall (52-D-93 & 52-D-94) 50 50 30-Aug-17 28-Oct-17 30-Aug-17 28-Oct-17 MISCELLANEOUS CIVIL WORKS 231 231 23-Mar-17 18-Dec-17 23-Mar-17 18-Dec-17 231 231 23-Mar-17 EOF: UG Trench and Other Civl Worrks 18-Dec-17 23-Mar-17 18-Dec-17 0 231 EOF: Pipe Trench 231 23-Mar-17 18-Dec-17 23-Mar-17 18-Dec-17 0 2Al101CV18400-0828 EOF: Backfilling and Compaction 231 231 23-Mar-17 18-Dec-17 23-Mar-17 18-Dec-17 0 EOF:Pipe Trench - Filling/Loading Branch Line to Storage Tank 52-D-93 20 20 30-Oct-17 22-Nov-17 30-Oct-17 22-Nov-17 0 2Al101CV18400-082 EOF: Backfilling and Compaction 20 20 30-Oct-17 22-Nov-17 30-Oct-17 22-Nov-17 145 145 0 ROADS & PAVING 15-Jul-17 31-Dec-17 15-Jul-17 31-Dec-17 145 145 0 EOF: Roads, Crossing & Paving Works 15-Jul-17 31-Dec-17 15-Jul-17 31-Dec-17 EOF: Asphalt Road Work 145 145 15-Jul-17 31-Dec-17 15-Jul-17 31-Dec-17 0 2Al101CV01100-0801 EOF:AsphaltWork 110 110 0 15-Jul-17 20-Nov-17 15-Jul-17 20-Nov-17 Delay bar Critical activity **V** ▼ Critical milestone (New Bar) Delay Summary Page 1 of 3 TASK filter: Longest Path. ■ Remaining ▼ ▼ Milestone Baseline Event milestone

WA-01A - WA-01A - Delay Event between 06-Aug-15 to 30-Sep-15

Summary Critical activity ▼ Critical milestone (New Bar) Delay bar

♦ Baseline ■ Event milestone

Remaining V Milestone Baseline

Activity Name	Original Duration	Remaining Duration	Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2016 2017					
0.0000				04.5 :=				JI Aug Sep Oct Nov Dec Jan F Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F M Jul Aug Sep Oct Nov Dec Jan F M Jul Aug Sep Oct Nov Dec Jan F M Jul Aug Sep Oct Nov Dec Jan F M Jul Aug Sep Oct Nov Dec Jan F M Jul Aug Sep Oct Nov Dec Jan F M Jul Aug Sep Oct Nov Dec Jan F M Jul Aug Sep Oct Nov Dec Jan F M Jul Aug Sep Oct Nov Dec Jan F M Jul Aug Sep Oct Nov Dec Jan F M Jul Aug Sep Oct Nov Dec Jan F M J					
2Al101CV01100-0801 EOF:Bollards & Crash barrier installation	35	35	20-Nov-17	31-Dec-17	20-Nov-17	31-Dec-17	0						
PIPING	99	99	02-Sep-17	26-Dec-17	02-Sep-17	26-Dec-17	0						
EOF: UG Piping works	12	12	26-Oct-17	09-Nov-17	26-Oct-17	09-Nov-17	0						
EOF: UG Piping works for Metallic (CS/LTCS)	12	12	26-Oct-17	09-Nov-17	26-Oct-17	09-Nov-17	0						
EOF: UG Piping works Loading Line	12	12	26-Oct-17	09-Nov-17	26-Oct-17	09-Nov-17	0						
EOF: UG Piping works Loading Line-Branch Line to Tank 52-D-93	12	12	26-Oct-17	09-Nov-17	26-Oct-17	09-Nov-17	0						
2Al101Pl01000-080t EOF:Coating/Wrapping	12	12	26-Oct-17	09-Nov-17	26-Oct-17	09-Nov-17	_						
EOF:AG Piping works	98	98	02-Sep-17	25-Dec-17	02-Sep-17	25-Dec-17	0						
EOF:AG Piping works for Metallic (CS/LTCS)	98	98	02-Sep-17	25-Dec-17	02-Sep-17	25-Dec-17	0						
Miscellanies Line	24	24	02-Sep-17	30-Sep-17	02-Sep-17	30-Sep-17 30-Sep-17	0						
EOF:AG Piping Work Near PIG 2Al101Pl01100-083(EOF:Installation of pipes	24	24	02-Sep-17 02-Sep-17	30-Sep-17 25-Sep-17	02-Sep-17 02-Sep-17	25-Sep-17	0						
				·	· .	·	-						
2Al101Pl01100-083(EOF:Alignment/Fit-up	21	21	03-Sep-17	27-Sep-17	03-Sep-17	27-Sep-17	0						
2Al101Pl01100-0830 EOF:Welding/Bolting of Pipes	21	21	04-Sep-17	28-Sep-17	04-Sep-17	28-Sep-17	0						
2Al101Pl01100-0831 EOF:NDE/PWHT/QC Checks of Pipes	21	21	05-Sep-17	30-Sep-17	05-Sep-17	30-Sep-17	0						
EOF:AG Piping Work: Oily Water Drine Line	45	45	02-Nov-17	25-Dec-17	02-Nov-17	25-Dec-17	0						
EOF:AG Oily Water Drine Line For Tank 52-D-93 Area	24	24	02-Nov-17	30-Nov-17	02-Nov-17	30-Nov-17	0						
2Al101Pl01100-0847 EOF:Installation of pipes	21	21	02-Nov-17	27-Nov-17	02-Nov-17	27-Nov-17	0						
2Al101Pl01100-0848 EOF:Alignment/Fit-up	20	20	05-Nov-17	28-Nov-17	05-Nov-17	28-Nov-17	0						
2Al101Pl01100-0848 EOF:Welding/Bolting of Pipes	20	20	06-Nov-17	29-Nov-17	06-Nov-17	29-Nov-17	0						
						30-Nov-17	-						
2Al101Pl01100-0848 EOF:NDE/PWHT/QC Checks of Pipes	20	20	07-Nov-17	30-Nov-17	07-Nov-17		0						
EOF:AG Oily Water Drine Line For Tank 52-D-96 Area	26	26	25-Nov-17	25-Dec-17	25-Nov-17	25-Dec-17	0						
2Al101Pl01100-0852 EOF:Installation of pipes	21	21	25-Nov-17	19-Dec-17	25-Nov-17	19-Dec-17	0						
2Al101Pl01100-085: EOF:Alignment/Fit-up	20	20	27-Nov-17	20-Dec-17	27-Nov-17	20-Dec-17	0						
2Al101Pl01100-085: EOF:Welding/Bolting of Pipes	20	20	28-Nov-17	21-Dec-17	28-Nov-17	21-Dec-17	0						
2Al101Pl01100-085: EOF:NDE/PWHT/QC Checks of Pipes	20	20	29-Nov-17	23-Dec-17	29-Nov-17	23-Dec-17	0						
2Al101Pl01100-0854 EOF:Install Permanent Supporting for Pipes	15	15	06-Dec-17	24-Dec-17	06-Dec-17	24-Dec-17	0						
2Al101Pl01100-0854 EOF:Install piping valves	5	5	19-Dec-17	25-Dec-17	19-Dec-17	25-Dec-17	0						
EOF: Hydrotesting	86	86	17-Sep-17	26-Dec-17	17-Sep-17	26-Dec-17	0						
EOF: Pressure testing for Metallic (CS/LTCS)	86	86	17-Sep-17	26-Dec-17 26-Dec-17	17-Sep-17	26-Dec-17	0						
EOF: Hydrotesting-Drin Line	24	24	28-Nov-17	26-Dec-17	28-Nov-17	26-Dec-17	0						
2Al101Pl01300-08091 EOF:Testpack preparation & Ready for Test	7	7	28-Nov-17	06-Dec-17	28-Nov-17	06-Dec-17	0						
2Al101Pl01300-0809 EOF:Pressure testing & Approval	20	20	30-Nov-17	24-Dec-17	30-Nov-17	24-Dec-17	0						
							_						
2Al101Pl01300-0809! EOF:Reinstatement	10	10	14-Dec-17	26-Dec-17	14-Dec-17	26-Dec-17	0						
2Al101Pl01300-0809l EOF:Flange management	10	10	14-Dec-17	26-Dec-17	14-Dec-17	26-Dec-17	0						
EOF: Hydrotesting-Loading Line	30	30	21-Sep-17	26-Oct-17	21-Sep-17	26-Oct-17	0						
2Al101Pl01300-0806l EOF:Testpack preparation & Ready for Test	10	10	21-Sep-17	03-Oct-17	21-Sep-17	03-Oct-17	0						
2Al101Pl01300-0806 EOF:Pressure testing & Approval	20	20	03-Oct-17	26-Oct-17	03-Oct-17	26-Oct-17	0						
EOF: Hydrotesting-Fillling Line	26	26	17-Sep-17	17-Oct-17	17-Sep-17	17-Oct-17	0						
2Al101Pl01300-0807/ EOF:Testpack preparation & Ready for Test	10	10	17-Sep-17	28-Sep-17	17-Sep-17	28-Sep-17	0						
2Al101Pl01300-0807 EOF:Pressure testing & Approval	15	15	28-Sep-17	16-Oct-17	28-Sep-17	16-Oct-17	0						
2Al101Pl01300-0807: EOF:Reinstatement	10	10	05-Oct-17	17-Oct-17	05-Oct-17	17-Oct-17	0	┦╣╌┊╌┊╌┊╌┊╌┊╌┊╌┊╌┆╌┆╌┆╌┆╌┆╌┆╌┆╌┆╌┆╌┆╌┆╌┆╌					
							-						
ELECTRICAL FOR AC Coble loving CR PRIS/IR Repole Lighting Rele Firture Coble Clering & Termineter	146	146	13-Jul-17	31-Dec-17	13-Jul-17	31-Dec-17	0						
EOF:AG Cable laying, CP, DB'S/JB, Panels, Lighting Pole, Fixtures, Cable Glaning & Termination	146	146	13-Jul-17	31-Dec-17	13-Jul-17	31-Dec-17	0						
EOF:Installation of Lighting Poles & Fixtures 2Al101EL01100-0804(EOF:Installation of supports	146 138	146 138	13-Jul-17 13-Jul-17	31-Dec-17 21-Dec-17	13-Jul-17 13-Jul-17	31-Dec-17 21-Dec-17	0						
·							-						
2Al101EL01100-08045 EOF:Install lightpole	138	138	17-Jul-17	25-Dec-17	17-Jul-17	25-Dec-17	0						
2Al101EL01100-0805(EOF:Install Lighting fixtures	138	138	23-Jul-17	31-Dec-17	23-Jul-17	31-Dec-17	0						

Delay Summary

Page 2 of 3 TASK filter: Longest Path.

WA-01A - WA-01A - Delay Event between 06-Aug-15 to 30-Sep-15

		Activity Name	Original	Remaining	Baseline Start	Baseline Finish	Start	Finish	Var. Finish				-	2016		2017		
			Duration	Duration					Finish	ıl Aug Sep Oct Nov	Dec Jan	F Mar Apr		in Jul Aug Sep Oct Nov Dec Ja	n F Mar Apr			Oct Nov D
INSTRUMEN	NTATION		83	83	25-Sep-17	31-Dec-17	25-Sep-17	31-Dec-17	0									
EOF:AG ca	able laying,Tubir	ng, Field&Inline Inst Installation, Cable Glading &Termination (Incl. F&G)	83	83	25-Sep-17	31-Dec-17	25-Sep-17	31-Dec-17	0									
EOF: Calib	bration of Valves	/Instruments	77	77	25-Sep-17	24-Dec-17	25-Sep-17	24-Dec-17	0									
2AI101IC	201100-08021	Receipt of Valves/Instruments at Calibration shop	72	72	25-Sep-17	18-Dec-17	25-Sep-17	18-Dec-17	0									
2AI101IC	01100-08031	Testing of Valves/Instruments at Calibration shop	72	72	28-Sep-17	21-Dec-17	28-Sep-17	21-Dec-17	0									real real
2AI101IC	201100-08040	QC checks & clearance for installation	72	72	01-Oct-17	24-Dec-17	01-Oct-17	24-Dec-17	0									
EOF: Instal	all Inst Valves/Inli	ine mounted Instruments	78	78	28-Sep-17	28-Dec-17	28-Sep-17	28-Dec-17	0					- 1				
2AI101IC	CO1100-08050	EOF: Mechanical/Piping Clearence and preparatory works	75	75	28-Sep-17	25-Dec-17	28-Sep-17	25-Dec-17	0									7
2AI101IC	001100-08060	EOF: Installation of Valves/Inline Instruments	73	73	04-Oct-17	28-Dec-17	04-Oct-17	28-Dec-17	0									
EOF: Fabr	oricate/Install Inst.	tubing & Instrument Hookup	76	76	03-Oct-17	31-Dec-17	03-Oct-17	31-Dec-17	0									
2AI101IC	01100-08070	EOF: Fabrication & Installation of Support Structures	72	72	03-Oct-17	26-Dec-17	03-Oct-17	26-Dec-17	0									
2AI101IC	CO1100-08080	EOF: Installation of Instruments on Support Structures	72	72	05-Oct-17	28-Dec-17	05-Oct-17	28-Dec-17	0								77774	The state of
2Al101lC	CO1100-08090	EOF: Alignment/Levelling and grouting	71	71	09-Oct-17	31-Dec-17	09-Oct-17	31-Dec-17	0			1 1					1	
EOF: Cabl	ole Glading & Tei	rmination	80	80	28-Sep-17	31-Dec-17	28-Sep-17	31-Dec-17	0									i
2AI101IC	201100-08016	EOF:Cable Glading & Termination	80	80	28-Sep-17	31-Dec-17	28-Sep-17	31-Dec-17	0									
E-COMMIS	ISSIONING: EX	XPORT OIL FACILITY - AREA 621	91	91	17-Oct-17	31-Jan-18	17-Oct-17	31-Jan-18	0									: ====
	ESS System		91	91	17-Oct-17	31-Jan-18	17-Oct-17	31-Jan-18	0									
EOF:Loading	g Mixing manifo	old /Trim Pumps / Auto sampling Package / drain Sump & Pump	31	31	26-Dec-17	31-Jan-18	26-Dec-17	31-Jan-18	0						-			
2Al133PC0	01300	EOF:Loading Mixing manifold / Trim Pumps / Auto sampling Package / drain Sump &	31	31	26-Dec-17	31-Jan-18	26-Dec-17	31-Jan-18	0									
2Al133PC0	01300-08000	EOF:Loading Mixing manifold / Trim Pumps / Auto sampling Package / drain Sump &	31	31	26-Dec-17	31-Jan-18	26-Dec-17	31-Jan-18	0	1:::								/***** !
OF/COCC:1	Liquidation of p	re-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	26-Dec-17	31-Jan-18	0									
2Al133PC0	01500	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	26-Dec-17	31-Jan-18	0					- +				
2Al133PC0	01500-08000	EOF/COCC: Liquidation of pre-comm punch points ('B' items)	31	31	26-Dec-17	31-Jan-18	26-Dec-17	31-Jan-18	0									
OF:Filling/r	mixing manifold	I /Auto sampling Package / Pig receiver /Drain	60	60	17-Oct-17	26-Dec-17	17-Oct-17	26-Dec-17	0	1:::								
		EOF:Filling / mixing manifold /Auto sampling Package / Pig receiver /Drain	60	60	17-Oct-17	26-Dec-17	17-Oct-17	26-Dec-17	0									
CHANICA	AL COMPLETI	ION	57	57	26-Nov-17	31-Jan-18	26-Nov-17	31-Jan-18	0							,		
	of 'A' PUNCHIT	-	26	26	26-Nov-17	26-Dec-17	26-Nov-17	26-Dec-17	0									
		ction punch points ('A' items)	26	26	26-Nov-17	26-Dec-17	26-Nov-17	26-Dec-17	0							,		
•		EOF - Liquidation of construction punch points ('A' items)	26	26	26-Nov-17	26-Dec-17	26-Nov-17	26-Dec-17	0					-1				
ECHANICAI	L COMPLETION	NCERTIFICATE	27	27	31-Dec-17	31-Jan-18	31-Dec-17	31-Jan-18	0									11
ortion2:EC	OF Mechanical (Completion Certificate - Submission to Company & Approval by Company	27	27	31-Dec-17	31-Jan-18	31-Dec-17	31-Jan-18	0									
2Al000GE0	01300	Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Appro	27	27	31-Dec-17	31-Jan-18	31-Dec-17	31-Jan-18	0								-1	1
2Al000GE0	01300-08000	Portion2 : EOF Mechanical Completion Certificate - Submission to Company & Appro	27	27	31-Dec-17	31-Jan-18	31-Dec-17	31-Jan-18	0									
NSTRUCT	TION COMPL	ETION	0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0	1-1-1-1								
		TON CERTIFICATE	0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0									
		Completion Certificate - Submission to Company & Approval by Company	0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0									
2Al000PC0		Portion2: EOF Construction Completion Certificate - Submission to Company & Appr	0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0									1
2AI000PC0	00300-08000	Portion2: EOF Construction Completion Certificate - Submission to Company & Appr	0	0		31-Jan-18		31-Jan-18	0	1:1-:								ii-

Page 3 of 3
TASK filter: Longest Path.