WA-02A - WA-02A - Delay Event between 30-Sep-15 to 30-Nov-15

Activity ID		Activity Name	Original	Remain ing	q Baseline Start	Baseline Finish	Start	Finish	Var. Finish																			4
			Duration	Duration									2016						2017					2018				
										ер Ос	t Nov [Dec Ja	an Feb	Mar Ap	r May	Jun J	ul Au	Sep (Oct Nov	v Dec	Jan F	Mar	Apr May	Jun Ju	l Aug Se	p Oct N	Nov Dec	Jan F
	WA-02A - Delay Event	between 30-Sep-15 to 30-Nov-15	0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																			
	PROJECT MANAGEMEN	Т	0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																			
	PROJECT WIDE/GENERAL	- AREA 000	0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																			
	MILESTONE		0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																			
	Contractual Milestone		0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																			
	2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		31-Jan-18*	0																			8