WA-20A - WA-20A - Delay Event between 28-Sep-18 to 23-Nov-18

ctivity ID	Activity Name	Original Duration		Baseline Start	Baseline Finish	Start	Finish	Var. Finish	2019													
		Duration						FIIISII	Sep	Od	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Od
WA-20A - Delay Event between 28-Sep-18 to 23-Nov-18		626	323	19-Sep-16	31-Jan-18	23-Nov-16A	09-Oct-19	-528			-			-		1			1		1	-
DELAY EVENT		731	57			23-Nov-16A	23-Nov-18				-	:		:		*	!					!
Delay in Delivery of UG Piping/Cabling Material		731	57			23-Nov-16A	23-Nov-18									*					*	
DE33-1000	Delay in Delivery of UG Piping/Cabling Material	731	57			23-Nov-16A	23-Nov-18							:		*			! ! !			
PROJECT MANAGEMENT		0	0	31-Jan-18	31-Jan-18	09-Oct-19	09-Oct-19	-528						:		*					*	-
PROJECT WIDE/GENER/	AL -AREA 000	0	0	31-Jan-18	31-Jan-18	09-Oct-19	09-Oct-19	-528													*	
MILESTONE		0	0	31-Jan-18	31-Jan-18	09-Oct-19	09-Oct-19	-528				:		:		*						
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	09-Oct-19	09-Oct-19	-528								*			 : :		+	
2AG000M100100-08020	0 Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		09-Oct-19*	-528		:				:	!							7
CONSTRUCTION/PRE-	COMM	323	323	19-Sep-16	10-Oct-17	29-Sep-18	09-Oct-19	-626					1		1					1		<u> </u>
EXPORT OIL FACILITY -	AREA 621	323	323	19-Sep-16	10-Oct-17	29-Sep-18	09-Oct-19	-626				1	1	1						1		F
OTHER WORKS - EOF		323	323	19-Sep-16	10-Oct-17	29-Sep-18	09-Oct-19	-626			1	1	1							1		F.
CIVIL/STRUCTURAL/ARG	CHITECTURAL	323	323	19-Sep-16	10-Oct-17	29-Sep-18	09-Oct-19	-626				1	1	- +				1		1	* · !	—
ROADS & PAVING		323	323	19-Sep-16	10-Oct-17	29-Sep-18	09-Oct-19	-626				1								1		ا ا
EOF: Roads, Crossing &	k Paving Works	323	323	19-Sep-16	10-Oct-17	29-Sep-18	09-Oct-19	-626				1								1	† · ·	<u></u>
2Al103CV19100	EOF: Roads, Crossing & Paving Works	323	323	19-Sep-16	10-Oct-17	29-Sep-18	09-Oct-19	-626						· · · · · · · · · · · · · · · · · · ·								
EOF:Asphalt Road Wor	nk	275	275	23-Nov-16	10-Oct-17	24-Nov-18	09-Oct-19	-626				1	1		1		-	:	:	<u>:</u>		F
2Al103CV19100-080	OC EOF:Grading & leveling	59	59	23-Nov-16	31-Jan-17	24-Nov-18	30-Jan-19	-626			احا ا	1	1	Į					 : :	 ! !	*	
2Al103CV19100-080	OC EOF:Asphalt Road Work	275	275	23-Nov-16	10-Oct-17	24-Nov-18	09-Oct-19	-626		•	· · · · · · · ·	-										· 📑
2Al103CV19100-080	O(EOF:Preparation of sub grade	114	114	29-Nov-16	11-Apr-17	29-Nov-18	10-Apr-19	-626			<u> </u>			-			:	:	:		:	
2Al103CV19100-080	O' EOF:AsphaltWork	141	141	29-Apr-17	10-Oct-17	29-Apr-19	09-Oct-19	-626		 : :	- 	:	:	:		-						-
2Al103CV19100-080) EOF:Kerb-stone installation	55	55	11-Apr-17	14-Jun-17	11-Apr-19	13-Jun-19	-626		+			:	:		 	Jan		4		* !	I I I