## WA-03B - WA-03B - Progress Update as of 22-Jan-16

Activity ID	Activity Name	Original	Remaining	Baseline Start	Baseline Finish	Start	Finish	Var.																			
,	•	Duration	Duration					Finish		2016				2016						2017						2018	
									Jar	n Fe	b Mar	Apr	May	Jun	Jul A	ug Sep	p Oct	Nov	Dec Ja	an Feb	Mar A	pr May	Jun	Jul Aug	Sep Oc	t Nov De	ec Jan Feb
WA-03B - Progress Update as of 22-Jan-16		0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0	П							:											
PROJECT MANAGEMEN	Т	0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																			
PROJECT WIDE/GENERAL	L -AREA 000	0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																			
MILESTONE		0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0																			
Contractual Milestone		0	0	31-Jan-18	31-Jan-18	31-Jan-18	31-Jan-18	0	l			i i						<u>.</u>					i i .				
2AG000M100100-08020	Construction Completion / Subcontract Mechancial Completion for MEI Works	0	0		31-Jan-18		31-Jan-18*	0																			<b>X</b>