WA-06A - WA-06A - Delay Event between 27-May-16 to 22-Jul-16

| Activity ID | Activity Name | Original | Remaining | Baseline Start | Baseline Finish | Start | Finish | Var. | | | | | | | | | | | | | | | | | | |
|---|---|----------|-----------|----------------|-----------------|-----------|------------|--------|-----|-------|-------|-------|-------|------|-----|-----|-------|---------|-----|-----|-------|---------|----|-------|---------|-----|
| • | | Duration | Duration | | | | | Finish | | 2016 | | | | 2017 | | | | | | | | | | 018 | | |
| | | | | | | | | | May | Jun J | ul Au | ug Se | o Oct | Nov | Dec | Jan | Feb 1 | Mar Apı | May | Jun | Jul / | Aug Ser | Od | Nov [| Dec Jan | Feb |
| WA-06A - Delay Event between 27-May-16 to 22-Jul-16 | | 0 | 0 | 31-Jan-18 | 31-Jan-18 | 31-Jan-18 | 31-Jan-18 | 0 | | | | | | | | | | | | | | | | | | |
| PROJECT MANAGEMEN | Т | 0 | 0 | 31-Jan-18 | 31-Jan-18 | 31-Jan-18 | 31-Jan-18 | 0 | | | | | | | | | | | | | | | | | | |
| PROJECT WIDE/GENERA | L -AREA 000 | 0 | 0 | 31-Jan-18 | 31-Jan-18 | 31-Jan-18 | 31-Jan-18 | 0 | | | | | | | | | | | | | | | | | | |
| MILESTONE | | 0 | 0 | 31-Jan-18 | 31-Jan-18 | 31-Jan-18 | 31-Jan-18 | 0 | | | | | | | | | | | | | | | | | | |
| Contractual Milestone | | 0 | 0 | 31-Jan-18 | 31-Jan-18 | 31-Jan-18 | 31-Jan-18 | 0 | | | | | | | | | | | | | | | | | | |
| 2AG000M100100-08020 | Construction Completion / Subcontract Mechancial Completion for MEI Works | 0 | 0 | | 31-Jan-18 | | 31-Jan-18* | 0 | | | | | 1 | | | | | | : | | | | | | | \$ |